



DELHI POLLUTION CONTROL COMMITTEE
DEPARTMENT OF ENVIRONMENT, GOVT. OF NCT OF DELHI
5th FLOOR, ISBT BUILDING, KASHMERE GATE, DELHI-110006
visit us at : <http://dpcc.delhigovt.nic.in>

F.No. DPCC/WMC-II/Status Report/OA 606 of 2018/2019/9425-9428 Dated: 21.04.2022

To,

Ms. Divya Sinha
Addl. Director and DH-UPC-II
Central Pollution Control Board,
Parivesh Bhawan, East Arjun Nagar,
Delhi-110032

Subject: Information in respect of Delhi for the Quarter ending March, 2022 (January-March, 2022) regarding submission of Compliance report on Solid Waste Management and Sewage Management in the matter of OA No. 606/2018.

Madam,

This has reference to your letter F. No. B-17011/7/MSW/2021 dated 15.04.2021 and Orders of Hon'ble National Green Tribunal including Order dated 30.11.2021 in OA No. 606/2018 regarding Compliance of Municipal Solid Waste Management Rules, 2016 and other environmental issues.

As per the last Order dated 30.11.2021 of Hon'ble NGT, Solid Waste Management and Sewage Management will be monitored by the Hon'ble Tribunal in the said case.

In view of the above, please find enclosed herewith Information in respect of Delhi for the Quarter ending March, 2022 (January to March, 2022) in the prescribed Format of CPCB for Solid Waste Management and Status of Sewage Management as on 31.03.2022.

Yours Sincerely,

(Dr. K.S. Jayachandran)
Member Secretary, DPCC

Enclosures : As Above

Copy to:

1. The Addl. Chief Secretary, Urban Development Department , Govt. of NCT of Delhi, 9th Floor, Delhi Secretariat, I.P. Estate, New Delhi -110002.
2. Staff Officer to Chief Secretary, Govt. of NCT of Delhi, 5th Level, Delhi Secretariat, I.P. Estate, Delhi- 110002.
3. PA to Chairman, DPCC.

(Dr. K.S. Jayachandran)
Member Secretary, DPCC

Solid Waste Management Information in respect of Delhi for the Quarter ending March, 2022 (January-March, 2022)

S.No.	Questions	Remarks																									
1	Numbers of ULBs	Delhi				North Delhi Municipal Corporation (North DMC)				South Delhi Municipal Corporation (SDMC)				East Delhi Municipal Corporation (EDMC)				New Delhi Municipal Council (NDMC)				Delhi Cantonment Board					
2	Over all waste management status in States/UTs																										
a	Quantity of MSW generated (TPD)	11094.722				4500				3600				2700				222.722				72					
b	Quantity of MSW collected (TPD)	11094.722				4500				3600				2700				222.722				72					
c	Quantity of MSW segregated & transported (TPD)	3596.722				650				2052				600				222.722				72					
d	Quantity of MSW processed (TPD)	4892.722				2333 (including recycling through MRFs and disposal through composting) (including 475* TPD rejects disposed in SLF at Bawana)				2052 (including recycling through MRFs and disposal through composting)				244 (including recycling through MRFs and disposal through composting) (Presently Waste to Energy Plant at Ghazipur is under revamp)				222.722 (including recycling through MRFs and disposal through composting)				41 (including recycling through MRFs and disposal through composting)					
e	Quantity of MSW disposed in secured land fill site (TPD)	475*				475*				0				0				0				0					
f	Gap in Solid Waste Management UTs (TPD) [1(a)- 1(d)- 1(e)]	6202				2167				1548				2456				0				31					
g	Solid Waste Management Plan	-				-				Yes				-				Yes				-					
3	Waste Collection	Existing	Target	Gap	Timeframe	Existing	Target	Gap	Timeframe	Existing	Target	Gap	Timeframe	Existing	Target	Gap	Timeframe	Existing	Target	Gap	Timeframe	Existing	Target	Gap	Timeframe		
a	ULBs in which waste door-to-door collection is implemented(No.)	5	5	0	NA	104 wards	104 wards	0	-	104 wards	104 wards	0	NA	64 wards	64 wards	0	-	14 Circles	14 Circles	0	NA	8 wards	8 wards	0	NA		
b	ULBs in which segregation of waste is implemented (No.)	100% in 1 ULB Partially in 4 ULBs	5	4	North DMC- 31.12.2022 SDMC- 30.06.2022 EDMC- 30.06.2022 DCB- 30.06.2022	40 wards	104 wards	64 wards	31.12.2022	104 wards	104 wards	0	30.06.2022	1	1	1	30.06.2022	14 Circles	14 Circles	0	NA	8 wards (95-100% in civilian areas)	8 wards (100%)	10%	30.06.2022		
c	ULBs in which transportation of segregated waste is implemented (No.)	5	5	0	North DMC- 31.12.2022	40 wards	104 wards	64 wards	31.12.2022	104 wards	104 wards	0	NA	1	1	0	NA	14 Circles	14 Circles	0	NA	1	1	-	NA		
4	Waste Processing																										
a	Material Recovery facilities																										
	(i) Total Capacity (TPD)	327	217	150	-	8	158	150	-	60	-	-	-	200	-	-	-	9	9	0	-	50	50	0	NA		
	(ii) Number	151	15	1	-	1	2	1	-	73	-	-	-	64	-	-	-	2	2	0	-	11	11	0	NA		
	(iii) Number of ULBs covered	5	5	1	-	1	1	1	-	1	1	0	-	1	1	0	-	1	1	0	-	1	1	0	NA		
b	Recycling																										
	(i) Total Capacity (TPD)	529	79	50	North DMC - 30.06.2023	0	50	50	30.06.2023	300	-	-	-	200	-	-	-	9	9	-	-	20	20	0	NA		
	(ii) Number	67	4	1	North DMC - 30.06.2023	0	1	1	30.06.2023	-	-	-	-	64	-	-	-	2	2	-	-	1	1	0	NA		
	(iii) Number of ULBs covered	4	5	1	-	0	1	1	-	1	1	0	-	1	1	0	-	1	1	0	-	1	1	0	NA		
c	Composting																										
	(i) Total Capacity (TPD)	1516.538	2094.538	1030	North DMC- 31.12.2023 DCB- 30.06.2022	1020	2000	980	31.12.2023	442	-	-	-	10	-	-	-	24.363	24.363	0	-	20.175	70.175	50	30.06.2022		
	(ii) Number	544	635	173	North DMC- 31.12.2023 DCB- 30.06.2022	381	552	171	31.12.2023	72	-	-	-	10	-	-	-	78 (01 Community Composting Pit, 49 Compost Pits and 28 OWCs)	78	0	-	3	5	2	30.06.2022		
	(iii) Number of ULBs covered	5	5	0	-	1	1	0	-	1	1	-	-	1	1	0	-	1	1	0	-	1	1	0			
d	Biomethanation																										
	(i) Total Capacity (TPD)	58.25	48.25	-	NA (10 Biomethanation Plants of 5 TPD each with North DMC, SDMC & EDMC though commissioned, however, presently are not operational)	20	20	0	Plants are not operational due to under performance.The matter is being looked by dispute Resolution Community (DRC) of MCD in consultation with IIT Delhi	20	20	0	NA	10	-	-	-	8.25	8.25	0	-	NA (refer point 4 (c) above)					
	(ii) Number	16	14	-		4	4	0		4	4	0	NA	2	-	-	-	6	6	0	-						
	(iii) Number of ULBs covered	4	4	-		1	1	0		1	1	0	NA	1	1	0	-	1	1	0	-						
e	RDF																										
	(i) Total Capacity (TPD)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	NA (refer point 4 (f) below)						
	(ii) Number	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-					-	-	-
	(iii) Number of ULBs covered	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-					-	-	-

Solid Waste Management Information in respect of Delhi for the Quarter ending March, 2022 (January-March, 2022)

		Waste to Energy Plants																											
f	(i)	Total Capacity (TPD)	4550	8050	3500	North DMC- 31.12.2023 SDMC- 30.09.2022		1300	2800	1500	31.12.2023		1950** (including MSW received from NDMC & DCB)		3950	2000	30.09.2022	1300 (WtE Plant at Ghazipur is under revamp)	1300 (WtE Plant at Ghzipur will restart from 10.05.2022)	1	Earlier an Integrated Municipal Solid Waste Processing Facility having Waste to Energy Plant of 600 was proposed at Ghonda Gujran.The Prinicipal Committee rejected the said Facility in its meeting on 14.01.2022 as the site was falling under Floodplain of river Yamuna	MSW generated from NDMC area is being processed & disposed at the Waste to Energy Plant at Okhla and Centralised Compost Plant at Okhla.				MSW generated from DCB area is being processed & disposed at the Waste to Energy Plant at Okhla, Centralised Compost Plant at Okhla			
	(ii)	Number	3	5	2	North DMC- 31.12.2023 SDMC- 30.09.2022		1	2	1	31.12.2023		1		2	1	30.09.2022	1 (WtE Plant at Ghazipur is under revamp)	1 (WtE Plant at Ghzipur will restart from 10.05.2022)	1									
	(iii)	Number of ULBs covered	5	5	3	North DMC- 31.12.2023 SDMC- 30.09.2022		1	1	1	31.12.2023		3		3	1	30.09.2022	1	1	1		0	0	0	NA	0	0	0	NA
5	Waste Disposal																												
a	Landfill																												
	(i)	Total Capacity (T)	3000000 (SLF at Bawana)		SLF at Tehkhand is proposed		SDMC- 13.04.2023		3000000 (up to 2029)	3000000 (up to 2029)	0	31.12.2029		0	SLF at Tehkhand is proposed		13.04.2023	0	-	-	-	Not applicable as 100% waste is being processed. No waste goes to landfill site.				NA			
	(ii)	Number	1	2	1	SDMC- 13.04.2023		1	1	0	-		0	1	1	13.04.2023	0	-	-	-									
(iii)	Number of ULBs covered	1	4	3	-		1	1	0	-		0	3	3	-	0	-	-	-										
6	Legacy Waste Management																												
a	Number of dumpsites (No.)		3				1				1				1				Not applicable as there is no legacy waste in NDMC area				100 % waste collected is transported to Waste to Energy Plant at Okhla, Centralised Compost Plant at Okhla, Composters installed within DCB Area & Okhla Dumpsite. No legacy waste in DCB area.						
b	Quantity of Waste dumped at dumpsites (Tons)		28000000 (As in July, 2019)				8000000 (As in July, 2019)				6000000 (As in July, 2019)				14000000 (As in July, 2019) About 15000000 (as on 31.03.2022)														
c	Number of dumpsites cleared (No.)		0				0				0				0														
d	Number of dumpsites in which biomining has commenced (No.)		3				1				1				1														
e	Time frame for clearing all dumpsites		Noth DMC- 31.12.2023 South DMC- 31.12.2023 East DMC- 31.12.2024				31.12.2023				31.12.2023				31.12.2024 (Subject to availability of land and funds)														
7	Other Information																												
a	Information regarding development of model towns/cities/villages		New Delhi Municipal Council (NDMC) Area				-				NA				-				NA				Not applicable						
b	Creation of Environmental cell		Environmental Cell Created																										
c	Standardization of rates for procurement of services/equipment (to do away with the tendering process) required for solid waste management		NDMC - Procured from GEM Portal DCB - Started Procurement from GEM Portal				-				NA				-				Procured from GEM Portal				Started Procurement from GEM Portal						
Improvements Since Last Hearing																													
		Item	Present Status	Status at the time of last hearing	Whether directed timelines have been adhered or not ?	Present Status	Status at the time of last hearing	Whether directed timelines have been adhered or not ?	Present Status	Status at the time of last hearing	Whether directed timelines have been adhered or not ?	Present Status	Status at the time of last hearing	Whether directed timelines have been adhered or not ?	Present Status	Status at the time of last hearing	Whether directed timelines have been adhered or not ?	Present Status	Status at the time of last hearing	Whether directed timelines have been adhered or not ?	Present Status	Status at the time of last hearing	Whether directed timelines have been adhered or not ?						
1		Door-to-door collection (%)	Refer Information provided by Urban Local Bodies in subsequent columns			100	100	Yes	100	100	Yes	100	100	Yes	100	100	Yes	100	100	Yes									
2		Source segregation of waste (%)	Refer Information provided by Urban Local Bodies in subsequent columns			50	45	-	61.00	55.70	-	50	50	-	100	100	-	90	90	-									
3		Waste Processing (TPD)	4892.722	4646.259	-	2333	2300	-	2052	2043	-	244	-	-	222.722 (100%)	247.259 (100%)	-	41	41	-									
4		Dumpsites capped (No.)	0	0	-	0	0	-	0	0	-	0	0	-	NA				NA										
5		Dumpsites Bio-remediated (No.)	3 (Bioremediation is being done)	3 (Bioremediation is being done however behind the directed timelines)		1 (Bioremediation is being done)	1 (Bioremediation is being done)	-	1 (Bioremediation is being done)	1 (Bioremediation is being done)	-	1 (Bioremediation is being done)	1 (Bioremediation is being done)	-	NA				NA										

STATUS OF SEWAGE MANAGEMENT IN DELHI

[As on 31.03.2022]

1. Estimated Sewage Generation : 3491.4 MLD (768 MGD) (80 % of 960 MGD Water Supply)

2. Details of Sewage Treatment Plants :

- Existing No. of Operational STPs of DJB : **34 STPs (at 20 Locations)**
Installed Treatment Capacity of 34 Operational STPs : **2828.4 MLD (622.16 MGD)**
- Capacity Utilization of existing STPs : **2477.2 MLD (544.9 MGD)**

[Main under utilised STPs are– Okhla Phase II, III, IV & V : **(87.6 % of installed capacity)**
Nilothi Phase I, Narela, Rohini, Najafgarh, Ghitorni & Kapashera)

- Gap in Treatment Capacity - Gap in Treatment - No. of Operational STPs	: 663 MLD (145.84 MGD) [768 – 622.16 MGD] (19 %) : 1014.2 MLD (223.1 MGD) [768 – 544.9 MGD] (29 %) : 34 Details of operational STPs of Delhi Jal Board as on 31.03.2022 is at <u>Annexure-1</u> Standards prescribed by DPCC for STPs of DJB in Delhi as per the directions of CPCB (More Stringent than prescribed by MoEF&CC) : (i) pH - 6.5 - 9.0 (ii) TSS $\leq$ 10 mg/l (iii) BOD $\leq$ 10 mg/l (iv) COD $\leq$ 50 mg/l (v) Ammonical Nitrogen $\leq$ 5mg/l (vi) Total Nitrogen (N-Total) $\leq$ 10 mg/l (vii) Phosphate ($PO_4 - P$) $\leq$ 2 mg/l (viii) Fecal Coliform(FC) (MPN/100ml) < 230
--	---

3. Sewage Treatment Capacity Augmentation Plan of Delhi to meet the Gap and Accommodate future Increase in Sewage Generation:

Govt. of NCT of Delhi is primarily working on following 4 Sectors for augmenting the sewage treatment capacity in Delhi and details are given in following Table :

- (i) Rehabilitation of existing STPs
- (ii) Upgradation and increasing capacity of existing STPs
- (iii) Construction of 48 New STPs / DSTPs DSTPs in outer Delhi
- (iv) Construction of New STPs at Delhi Gate and Sonia Vihar

Sewage Treatment Capacity Augmentation Plan

S. No.	Sector	Plant	Additional Capacity (MGD)	Timelines
1	I	Kondli	20	December, 2022
		Rithala	40	
		Okhla	30	
		Coronation Pillar	40	Completed, under trial run
		Sub Total (Additional Capacity by December,2022)	130 MGD	
2	II	Construction of 48 New STPs / DSTPs in outer Delhi	92	June, 2023*
3	III	Construction of New STPs at Delhi Gate(10 MGD) and Sonia Vihar(7 MGD)	17	June, 2023*
4	IV	Capacity Augmentation of Existing STPs through latest technology of IFAS (Integrated Fixed Film Activated Sludge)	87	
		Sub Total	196 MGD	
		Total Additional Capacity by June, 2023	326 MGD (1482 MLD)	

* Subject to availability of land from the various land owning agencies like DDA and for private land from District Administration.

Total Capacity of STPs by December, 2022 - 707 MGD [577 MGD + 130 MGD]

Total Capacity of STPs by June, 2023 - 903 MGD [577 MGD + 326 MGD]

4. Details of Under Construction STPs of Delhi Jal Board in Delhi

S.No.	Location (Name of STP)	Capacity of the plant in MLD	Physical Progress in % (upto March, 2022)	Completion Timeline
Rehabilitation / Up-gradation of Existing STPs for achieving BOD / TSS : 10 / 10 mg/l.				
1.	Yamuna Vihar STP Phase II	45.46 MLD (10 MGD)	-	June, 2023 (STP is operational as per existing designed parameters)
2.	Kondli STP Phase I, II & III	204.57 MLD [45 MGD (10+25+10)]	76.85 (3.44 % in March, 2022)	December, 2022 Rehabilitation and Upgradation of 10 MGD Phase - I STP completed and STP has started receiving influent from 10.03.2022. Phase-II excavation work started on 15.03.2022.
3.	Rithala STP Phase I	181.84 MLD (40 MGD)	57.92 (1.82 % in March, 2022)	December, 2022

Construction of New STPs				
4.	Coronation Pillar	318 MLD (70 MGD)	100 (1.5 % in March, 2022)	Completed, under trial run
5.	Okhla	564 MLD (124 MGD)	55.2 (2.5 % in March, 2022)	December, 2022

5. Status of Remaining 16 STPs (Total Capacity 348 MGD) Proposed to be up-graded for achieving BOD / TSS : 10 / 10 mg/l.

Consultancy Awarded for No of STPs	No of STPs at Tender Stage	No of STPs Work Awarded (Work is in progress)	Time line for Completion	Remarks
16	16	Nil	December, 2023	DJB has decided to upgrade/improve treated effluent parameters of existing STPs to meet latest parameters prescribed by CPCB for BOD/TSS as close to 10/10 mg/l by IFAS technology required to be carried out for improving treated effluent parameters namely use of chemical dosing, increase of aeration by making existing aeration units functional/installation of additional aerators/use of plastic media and installation of disc filters so as to treat the sewage with parameters of BOD/TSS as close to 10/10 mg/l without treatment of ammonia as per latest CPCB norms.

6. Details of Proposed STPs of Delhi Jal Board in Delhi

S.No.	Location	Capacity of the STPs proposed (in MLD)	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
1.	33 Decentralized STPs at various locations in Delhi	281.50	For 8 DSTPs, 1 centralized STP at Zindpur is proposed for which land is available. Land has been allotted at 11 locations. Matter is being pursued with DDA/Revenue department, Govt. of Delhi for allotment of land at 23 locations.	18 to 24 months after allotment of land
2.	14 (7+7) STPs in Najafgarh Drainage Zone	145	The work of 9+5 STP has been resinded and the whole scheme has been reframed so as to accommodate the maximum nos. of u/a colonies in the 10 parcels of land already in possession of DJB. The works of internal sewers for 9 locations i.e. Kair GOC, Kanganheri GOC, Goyla Vihar GOC, Mitraon GOC, Galibpur GOC, Khera	December, 2023

			Dabar GOC, Sarangpur GOC, Kazipur GOC and Jafarpur GOC have been awarded. Further, Consultants for DSTPs at these locations have also been appointed and tenders for DSTPs will be called separately after finalization of design etc.	
--	--	--	--	--

7. STPs to be Constructed at the Mouth of the Drains

No of STPs to be constructed	Consultancy Awarded for No of STPs	Time line for Completion	Remarks
2 (Mori Gate Drain and Barapullah Drain)	Awarded on 01.12.2021 for Mori Gate STP	10 months after availability of land & funds	The payment of Rs. 2.69 Crore as cost on 30/11/2021 and Rs 21.83 Lakh as interest on 15/03/2022 for allotment of 1500 Sq.m Land for construction of STP at the mouth of Mori Gate has been made to DDA. Matter is being taken with DDA to hand over possession of land. For Morigate STP, alternative proposal is being framed to carry the sewage to Nehru Vihar SPS for its treatment to Coronation Pillar STP by laying a rising main from proposed SPS at Mori Gate ISBT Kashmere Gate. In case of Barapulla, an alternative scheme of Intercepting the Barapullah drain flow in a proposed laying of interceptor sewer through micro tunneling and conveying the flow to Okhla STP for treatment has been awarded on 04.03.2022. The proposed timeline for completion of the scheme is June, 2023.

8. Status of Interceptor Sewer Project (ISP) of Delhi Jal Board

Total flow to be trapped	Cumulative Status as in March, 2022 Provision of trapping made	Time line for completion of work	Remarks
1100.86 MLD (242.16 MGD)	1082 MLD (238 MGD)	Completed	About 909.2 MLD (200 MGD) is being trapped and treated out of 1082 MLD (238 MGD). Entire flow shall be trapped and treated by December, 2022 after construction / rehabilitation of Rithala and Kondli STP under YAP-III.

9. Status of Sewerage Network in Unauthorised Colonies (As provided by DJB)

S. No.	Status	Cumulative Status as in March, 2022 (No.)	Remarks
1	Sewer line laid and commissioned	716	-
2	Work of sewer network is in progress	552	-
3	Colonies where NOC is awaited/O Zone	161	The work shall be taken up after NOC from Forest Deptt./ O-zone.
4	Colonies where sewerage network is to be laid along with Decentralized STPs	370	The work shall be taken up after allotment and possession of land by DDA & Revenue Deptt.
	Total	1799	

10. Sewage and Faecal Sludge Management (Septage Management)

Septage Management Regulations notified by the Urban Development Department, GNCTD on **12.11.2018 (published in Gazette on 21.11.2018)** and necessary action is to be taken by Delhi Jal Board, District Magistrates and Local Bodies / Municipal Corporations as per the provisions of the said Notification.

DJB has so far registered 281 licensed vendors (Emptiers) for collection and transportation of sewage from the septic tanks and has identified 86 SPS points for receiving the Septage.

Agency	No of Vehicles Authorised by DJB (As on 31.03.2022)	No. of Functional SPSs for collection of septage from vendors	Septage treated by DJB (As on 31.03.2022)
DJB	281	86	90.53 Crore Litres

11. Yamuna Cleaning Cell (YCC)

Yamuna Cleaning Cell (YCC) under the chairmanship of Chief Executive Officer, DJB was constituted vide order dated 03.12.2021 and has been reconstituted vide order dated 09.02.2022.

As per the said orders, Yamuna Cleaning Cell (YCC) shall be responsible for the cleaning and execution of Yamuna Cleaning Action Plan as decided by Govt. of NCT of Delhi.

The YCC is to focus on following 6 action points for control of pollution in River Yamuna :

- Increasing the capacity of Sewage Treatment Plants (STPs) and Decentralized Sewage Treatment Plants (DSTPs).
- In-situ cleaning of 4 drains: In situ treatment / cleaning of 4 major drains (Najafgarh, Supplementary Drain, Barapulla, Shahadara) outfalling into river Yamuna.
- All industrial waste to be diverted to Common Effluent Treatment Plants (CETPs)
- Connection of Drains / Drainage system of JJ Clusters (675 Nos) with the sewerage network.
- Connection of each and every household to sewerage network (including connections in all the 1799 unauthorized colonies)
- Desilting of sewer lines.

Meetings of the Yamuna Cleaning Cell are held regularly on weekly basis and 17 meetings were held till 28.03.2022. Eleven Teams comprising of the representatives of Delhi Jal Board, DPCC, DSIIDC & 3 Municipal Corporations (North DMC, SDMC & EDMC) have been constituted for Inspections and taking action against the violating Water Polluting Industries / Units in Delhi.

Existing Operational STPs of Delhi Jal Board as on 31.03.2022

S. No.	Name of STP	Capacity (in MGD)	Existing STP Capacity (in MLD)	Capacity Being Utilized (in MLD)	Design Parameters BOD/TSS (in mg/l)
1	Mehrauli	5	22.73	21	20/30
2	Okhla Phase – II	12	54.552	29.5	30/50
3	Okhla Phase – III	37	168.20	130	30/50
4	Okhla Phase – IV	45	204.57	175	30/50
5	Okhla Phase – V	16	72.73	60	30/50
6	Okhla Phase – VI	30	136.38	130	20/30
7	Molarband	0.66	03	2.45	30/50
8	Dr. Sen Nursing Home Nalla	2.2	10	10	10/15
9	Vasant Kunj Phase – I	2.2	10	7.5	30/50
10	Vasant Kunj Phase – II	3	13.64	7.90	30/50
11	Ghitorni	5	22.73	6.8	30/50
12	Delhi Gate Nalla Phase – I	2.2	10	10	10/15
13	Delhi Gate Nalla Phase – II	15	68.20	68.20	10/10
14	Kondli Phase – I	10	45.46	45.46	10/10
15	Kondli Phase – IV	45	204.57	227.18	20/30
16	Chilla	9	40.91	42.51	10/10
17	Yamuna Vihar Phase – I	10	45.46	44.85	30/50
18	Yamuna Vihar Phase – II	10	45.46	44.31	30/50
19	Yamuna Vihar Phase – III	25	113.65	113.65	20/30
20	Common Wealth Games Village	1	4.55	0.50	02/01
21	Coronation Pillar Phase – I & II	20	90.92	88.53	30/50
22	Coronation Pillar (New 70 MGD)	70	318	273	10/10
23	Narela	10	45.46	18.16	30/50
24	Rithala Phase –II	40	181.60	186.14	15/20
25	Rohini	15	68.19	22.70	30/50
26	Keshopur New (Phase I)	12	54.55	54.48	20/30
27	Keshopur Phase–II	20	90.92	95.34	30/50
28	Keshopur Phase–III	40	181.84	186.14	30/50
29	Nilothi Phase – I	40	181.84	68.1	30/50
30	Nilothi Phase – II	20	90.92	88.53	10/10
31	Pappankala Phase– I	20	90.92	108.96	30/50
32	Pappankala Phase – II	20	90.92	90.8	10/10
33	Najafgarh	5	22.73	11.35	30/50
34	Kapashera	5	22.73	8.17	10/10
	Total	622.16 MGD	2828.33 MLD	2477.21 MLD (544.9 MGD)	