NGT MATTER

By Special Messenger / Email

DELHI POLLUTION CONTROL COMMITTEE
Department of Environment, Govt. of NCT of Delhi
3rd Floor, Block -I, DMRC IT Park, Shastri Park, Delhi–110053
visit us at: http://dpcc.delhigovt.nic.in

LiFE Lifestyle for Environment

F. No. DPCC/WMC-II/MPR/OA 673/2020/871-877 **Dated:** 17/6/26

To,

The Secretary,
Ministry of Jal Shakti, Govt. of India,
Shram Shakti Bhawan,
New Delhi- 110001.

Subject – Monthly Progress Report of Govt. of NCT of Delhi for the Month of May, 2026 w.r.t Orders Dated 06.12.2019, 29.06.2020, 21.09.2020 & 22.02.2021 in OA No. 673 / 2018 in the matter of News item published in 'The Hindu' Authored by Shri Jacob Khoshy Titled "More river stretches are now critically polluted: CPCB"

Sir,

Please find enclosed herewith Monthly Progress Report of Govt. of NCT of Delhi, on the basis of inputs received from the agencies concerned, in the format of NMCG for May, 2026 w.r.t Orders Dated 06.12.2019, 29.06.2020 21.09.2020 & 22.02.2021 in OA No. 673 / 2018 in the matter of News item published in 'The Hindu' authored by Shri Jacob Khoshy titled "More river stretches are now critically polluted: CPCB".

1st Monthly Progress Report was submitted vide letter dated 14.02.2020 & last Monthly Progress Report for the month of April, 2026 was submitted vide letter dated 27.05.2026.

Yours Sincerely,

Enclosure: As Above

(Sandeep Mishra)
Member Secretary, DPCC.

Copy to:

1. Secretary to Hon'ble Chief Minister, GNCTD
2. Secretary to Hon'ble Environment Minister, GNCTD
3. Chairman, DPCC.
4. Secretary (Environment & Forest), 6th Floor, Delhi Secretariat, I.P. Estate, Delhi-110002.
5. Member Secretary, Central Pollution Control Board, Parivesh Bhawan, East Arjun Nagar, Delhi-110032.
6. Staff Officer to Chief Secretary, 5th Floor, Delhi Secretariat, I.P. Estate, Delhi-110002.

(Sandeep Mishra)
Member Secretary, DPCC.

National Mission for Clean Ganga
Format for Submission of Monthly Progress Report in the NGT Matter OA No. 673 of 2018 (in compliance to NGT order dated 24.09.2020)
For the State of NCT of Delhi

Monthly Progress Report of Govt. of NCT of Delhi for the Month May, 2026

Overall Status of the State:

I. Total Population: Urban Population & Rural Population separately

	Population as per Census in 2011 (in Lakh)	Population in May, 2026 (Approx. Estimated) (in Lakh)
Urban Population	163.68899	225
Rural Population	4.19042	
Total	167.87941	225

II. Estimated Sewage Generation (MLD) : 3596 MLD (792 MGD) (80 % of 990 MGD Water Supply)

III. Details of Sewage Treatment Plant:

- Existing No. of STPs of DJB : **37** STPs (at 21 Locations)
- Installed Treatment Capacity of 37 Operational STPs : **3701 MLD (814 MGD)** (102.77 % of estimated sewage generation**)**
- Capacity Utilization of existing STPs **: 3383.6** (**744.30 MGD)** (91.4 % of Treatment Capacity)
- MLD of sewage being treated through Alternate technology: Nil

• Gap in Treatment Capacity	: Nil
• Gap in Treatment	**: 216.84 MLD** (47.7 MGD) [792 – **744.30** MGD] **(6 %)**
• No. of Operational STPs	: **36 (**Refer Annexure -1, Molarband STP is under rehabilitation)
• No. of Complying STPs	: **29** w.r.t. Standards prescribed by DPCC (BOD/TSS: 10/10 mg/l) **33** w.r.t. Design Parameter
• No. of Non-Complying STPs	: **07** (Letters are issued regularly to DJB for taking rectification measures to meet the prescribed standards).
	Standards prescribed by DPCC for STPs of DJB in Delhi as per the directions of CPCB (More Stringent than prescribed by MoEF&CC) : *(i) pH - 6.5 - 9.0 (ii) TSS ≤ 10 mg/l (iii) BOD ≤ 10 mg/l (iv) COD ≤ 50 mg/l (v) Ammonical Nitrogen ≤ 5mg/l (vi)Total Nitrogen (N-Total) ≤ 10 mg/l (vii) Phosphate (PO_4 - P)≤ 2 mg/l(viii) Fecal Coliform(FC) (MPN/100ml) < 230*

- **Sewage Treatment Capacity Augmentation Plan of Delhi to accommodate future Increase in Sewage Generation (From 814 MGD to 1500 MGD) :**

1. New works of capacity enhancement of 9 STPs (**56 MGD)** - **By December, 2027**
2. Construction of 29 New DSTPs (**170 MGD**) - **By June, 2028**
3. New STPs at Mouth of 8 Drains out falling into river Yamuna and in the Catchment Areas of Najafgarh & Shahdara drains **(460 MGD) - By December, 2028**

Total Capacity of STPs by December, 2027	**870 MGD**
Total Capacity of STPs by June, 2028	**1040 MGD**
Total Capacity of STPs by December, 2028	**1500 MGD**

All the STPs (existing as well as new) with total capacity of 1500 MGD are targeted to achieve standards prescribed by DPCC i.e. BOD / TSS: 10/10 mg/l by December, 2028.

Details of Each Existing STP of Delhi Jal Board in Delhi

S. No.	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
	Details of Each Existing STP of Delhi Jal Board in Delhi and Compliance status for the month of May, 2026 **is at Annexure-1**				

Details of 9 existing STPs to be Upgraded /Augmented are at **Annexure-2**

Status of Interceptor Sewer Project (ISP) of Delhi Jal Board

Total flow to be tapped	Cumulative Status as on May, 2026 Provision of tapping made	Time line for completion of work	Remarks
1100.86 MLD **(242 MGD)**	1082 MLD **(238 MGD)**	Completed	DPCC is conducting inspection of ISP on monthly basis since January, 2026 and submitting report to NMCG.

Directions under Section 5 of Environment (Protection) Act, 1986 of NMCG regarding Interceptor Sewer Project of DJB:

National Mission for Clean Ganga has given Directions under Section 5 of Environment (Protection) Act, 1986 to DPCC vide letter dated 11.08.2025 for conducting monthly monitoring of Interceptor Sewerage Project (ISP) of Delhi Jal Board. In compliance with the aforesaid directions, DPCC after receiving the required information from DJB constituted 12 teams vide order dated 31.12.2025 and started inspections of ISP since January, 2026. Monthly Reports on ISP are being sent and so far four Reports have been sent by DPCC to NMCG & CPCB.

Brief of Inspection of Interceptor Points of ISP by DPCC for month of May, 2026 is at **Annexure - 3.**

Status of Sewerage Network in Unauthorized Colonies (As provided by DJB)

Sl. No	**Status**	**Commutative Status (May, 2026) (No.)**
1	No. of Unauthorized Colonies where Sewer line laid	**1263**
2	No. of Unauthorized Colonies where sewer line work in progress	**136**
3	No. of Unauthorized Colonies where work is in Estimate /Tender / Award stage.	**225**
4	No. of Unauthorized Colonies where NOC is awaited from (Forest/ASI/ UD Deptt.)	**175**
	Total	**1799**

Sewage and Faecal Sludge Management (Septage Management)

Delhi Water Board Septage Management Regulation 2018" were notified by the Urban Development Department, GNCTD on **12.11.2018 (published in Gazette on 21.11.2018)** and necessary action is to be taken by Delhi Jal Board, District Magistrates and Local Bodies / Municipal Corporations as per the provisions of the said Notification.

Urban Development Department, GNCTD has issued "Delhi Water Board Septage Management (Amendment) Regulation, 2024" on 13.03.2024 including following amendments in the existing Regulations:

1. (a) Penalty for deposit of septage by unauthorized (unlicensed) entities shall be Rs. 50,000/- plus confiscation of vehicle.

   (b) Penalty for disposal of Septage at places other than the designated places by authorized licensee shall be Rs. 50,000/- per violation.

   (c) Penalty on a person who uses the services of unlicensed vendors/vehicles for discharging the septage shall be Rs. 10,000/- per violation.

2. An officer not lower than the rank of Naib Tehsildar in DM offices, JE in DJB/I&FC, Sub Inspector in Delhi Police and Sanitary Inspector in CD shall be competent to impose penalty.

Installation of GPS System - Each Vehicle used for transportation of septage shall be fitted with GPS device and access rights of the movement data shall be given to the Delhi Jal Board for tracking of such vehicles.

Brief of septage (Septic Tank Effluent) collected & treated in May, 2026 is given in following Table:

No of Vehicles Authorised by DJB	No. of Functional SPSs for collection of septage from vendors	Septage collected & Treated in May, 2026	Cumulative Septage Treated by DJB (**As on 31.05.2026**)
136	**86**	**2.64 Crore Litres**	**276.7 Crore Litres**

On an average about 8.51 Lakh liters septage per day was collected and treated at STPs of DJB in May, 2026.

Tapping of Drains:

There are 22 drains out falling into river Yamuna in Delhi out of which 10 Drains have been tapped and one drain (Abul Fazal Drain) is not to be tapped since this drain will be used for carrying the treated effluent from Okhla STP to the downstream of Okhla Barrage for increasing flow in the Yamuna.

Action plan of DJB for tapping rest of the 11 drains is as follows:

No. of Drains	**Proposed Action Plan for Tapping of Drains**
02	Delhi Gate Drain & Sen Nursing Home Drain are Partially Tapped and DJB has action plan for tapping of all the waste water and treatment into STP.
02	Najafgarh & Shahdara are large drains and technically not feasible to tap whole drain however for tapping of 108 sub drains of total 180 drains of both the drains there is Interceptor Sewer Project (ISP). Besides ISP DJB has also proposed the treatment of waste water through STPs in the catchment areas of both the drains.
06	STPs proposed at the mouth of following 6 drains: ISBT Drain (Qudsia Bagh / Mori Gate), Shastri Park Drain, Kailash Nagar Drain, Drain No. 12A, RME RD-180 Drain (Madan Pur Khadar Extension) and Jaitpur Drain.
01	Tapping work in Maharani Bagh Drain / Taimoor Nagar Drain is under process.

Information about 22 Drains out falling into River Yamuna in Delhi, their Water Quality in May, 2026 and proposed action for tapping of flow is at **Annexure - 4.**

IV. Details of Industrial Pollution [Industries/Units in 28 Approved Industrial Areas (Planned Industrial Areas) in Delhi] (As per the Consent Records of DPCC) (As on 13.02.2026):

- No. of Industries / Units in 28 Approved Industrial Areas : 27707
- No. of Industries / Units in 17 Approved Industrial Areas (out of 28 Approved Industrial Areas) connected with 13 CETPs : 23997
- No. of Industries / Units in 11 Approved Industrial Areas (out of 28 Approved Industrial Areas) not having CETPs (Having Individual ETPs). : 3709
- No. of Water Polluting Industries / Units and ETPs in 28 Approved Indl. Areas : 707
- No. of Water Polluting Industries/ Units and ETPs in 17 Approved Indl. Areas (Out of 28 Approved Indl. Areas) connected with 13 CETPs : 583
- No. of Water Polluting Industries/ Units and ETPs in 11 Approved Indl. Areas (Out of 28 Approved Indl. Areas) not having CETPs (Having Individual ETPs) : 124
- Quantity of Hazardous Waste generated from the Industries in TPD (including CETPs) : 11.67 TPD
- Number and Total Capacity of CETPs (Details of Existing) : Existing CETPs–13 (List at **Annexure-5**)
- Under Construction / Proposed) Capacity – 212.3 MLD
  (Utilization – **64.146 MLD (30.21 %)**
  Under Construction/Proposed – Nil

- **Redevelopment Areas**

Besides 28 Approved Industrial Areas, there are 28 Areas Notified for Re-development (non-conforming clusters of industries for redevelopment) by the Industries Department, Govt. of NCT of Delhi. Details regarding no. of industries/units in these 28 redevelopment areas are not available. Most of the industries/ units in these areas are dry and there is not much water polluting industries / units in these Redevelopment Areas.

These Redevelopment Areas are lacking infrastructural facilities which are to be developed as per the norms for redevelopment of clusters of Industrial Concentration in Non-Conforming Areas as given in point no. 7.6.2.1. of MPD- 2021. The redevelopment scheme of these unplanned Industrial Areas will have to be prepared by the concerned local body / land owning agency in consultation with the Society (to be formed by the land owners). Accordingly, the redevelopment of these 28 industrial areas is to be done by concerned local body/landowning agency.

The work for survey and feasibility study for requirement of CETPs in Re-development has been assigned by the Industries Department / DSIIDC to NEERI which is required to complete the survey / study by June, 2026. Timeline for completion of tendering process for CETPs and sewer network is August, 2026.Timeline for installation of CETPs & completion of sewer network is December, 2027.

Status of Compliance and Operation of the CETPs

Town	No. of Industries/ Units (in 28 Approved Industrial Areas)	Industrial Discharge	Status of ETPs	Status of CETPs (Existing, Under Construction &Proposed)
Delhi	24169	5.582 MLD	-	Existing – 13 CETPs List along with Compliance Status of May, 2026 is at **Annexure - 5** Under Construction / Proposed - **Nil** Complying - 06 (Bawana, Jhilmil, Naraina, SMA, Wazirpur & Nangloi CETPs)

				Not Complying – 07 (Mangolpuri, GTK Road, Mayapuri, Lawrence Road, Narela, Okhla & Badli)
				Brief of Action Taken by DPCC against CETPs in the past is as follows: ● Environmental Compensation (Total EC Amount of Rupees 19.10 Crores) was imposed by DPCC on the 11 CETP Societies and 2 Operators of CETPs at Narela & Bawana from time to time for violations / not meeting the prescribed standards in the past. ● Letter issued to concerned District Magistrates for recovery of the said amount of Environmental Compensation on 27.10.2021, 12.01.2022, 13.03.2023 & 07.11.2025. ● CETP Societies of Okhla, SMA, Mayapuri, Mangolpuri, GTK Road, Naraina, Jhilmil & Lawrence Road (Total 8 Cases) filed Writ Petition before the Hon'ble High Court of Delhi against the Directions issued by DPCC regarding imposition of Environmental Compensation and 5 cases have been disposed of by the Hon'ble High Court and rest of the three cases (Jhilmil, Mangolpuri & Lawrence Road) are pending with the Court. ● Show Cause Notice have been issued by DPCC to all the 13 CETPs from time to time due to non-compliance with prescribed standards/violations and of total ₹19.342 Crores has been imposed on all 13 CETPs for violations / not meeting the prescribed standards.

Common Effluent Treatment Plants (CETPs)

All the existing 13 CETPs are being monitored by DPCC Laboratory on monthly basis and Analysis Reports are placed on the website of DPCC and also conveyed to the CETP Societies / Operator of CETPs for rectification of the deficiencies, if any, to meet the prescribed standards. Sufficient treatment capacity (212.3 MLD) is available with existing 13 CETPs for management of industrial effluent generated from 17 approved industrial areas. The units which are operational in Non-CETP Industrial Areas have individual waste water treatment facilities (ETP etc.). All the 13 CETPs are having Online Continuous Effluent Monitoring System (OCEMS) for measuring the pH, TSS, BOD & COD at the outlet of the CETPs. OCEMS are connected to the servers of DPCC and CPCB. As informed by DSIIDC Narela and Bawana CETP have been upgraded and meeting prescribed standards of MOEF&CC however, not meeting w.r.t up gradation of CETP.

DSIIDC had engaged CSIR-NEERI vide letter dated 05.11.2019 for providing consultancy w.r.t various issues related to CETPs including up gradation of CETPs.

NEERI carried out Overall Performance Evaluation of all the 13 CETPs in Delhi and Draft Integrated Report titled "Status, Gap Analysis and Suggestions for Improvement and Upgradation in existing 13 CETPs of Delhi" submitted to DSIIDC on 16.03.2022.

In view of the Order dated 27.01.2023 of Chief Secretary, GNCTD issued w.r.t NGT Order dated 09.01.2023 in OA No. 21 / 2023, Out of 13 CETPs, 02 CETPs at Narela and Bawana were to be upgraded by DSIIDC and Rest 11 by DJB after taking over of these 11 CETPs from the concerned CETP Societies.

Govt. of NCT of Delhi vide Notification dated 01.01.2024 had given powers in respect of 11 CETPs presently being operated and maintained by CETPs Societies to DJB however the said Notification regarding taking over of these CETPs by DJB from the concerned CETPs Societies has been quashed by Hon'ble High Court of Delhi. CETPs at Narela & Bawana have already been upgraded in May, 2024. For upgradation of

remaining 11 CETPs in Delhi, Appropriate Authority (Executive Director), DSIIDC has issued an order dated 19.12.2025 granting one year period to the CETP Societies for Planning, Designing & Up-gradation & Commissioning of their CETPs in NCT of Delhi.

Copy of the said order has already been submitted vide Monthly Progress Report of November, 2025.

V. Solid Waste Management:

- Total Number of Urban Local Bodies (ULBs) and their Population : 3 [MCD, NDMC & DCB] Total Population – About 2.26 Crores
- Current Municipal Solid Waste Generation : **12862 TPD**

(Status of Solid Waste Management including Legacy Waste in Delhi is given at **Annexure- 6)**

S. No.	Particulars	Information
1.	Number, Installed Capacity and Utilization of Existing MSW Processing Facilities in TPD (Bifurcated by type of processing e.g. Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, Decentralized, Pit Composting), Biomethanation, MRF etc.	• **Total Capacity of Existing MSW Processing Facilities (Including MRFs) - 7741 TPD (60.2 %)** • **Total MSW Processing** (Fresh MSW + MRFs) **- 77216.1TPD (56.1 %)** • Disposal through Compost Pits (169 No) - 35 TPD • Recycling through 176 MRFs (Capacity) - 314 TPD • **Gap in MSW Processing Capacity - 5121 TPD (39.8%)** • Gap in MSW Processing - **5645.9 TPD (43.9%)** • Capacity of 4 Existing WTE Plants - 6550 TPD • (Power generation capacity – 84 MW) • One Operational Centralised Compost Plant - 700 TPD [200 TPD at Okhla Closed due to up-gradation into Bio-CNG plant of 300 TPD] • 20 Decentralized Composter Plants of 1 TPD each - 20 TPD
2.	Action Plan to bridge gap between Installed Capacity and Current Utilization of Processing Facilities (if Gap > 20%)	Not Applicable since installed capacity of Existing MSW Processing Facilities in Delhi is being utilized (More than 80 % Capacity utilization)
3.	No. and capacity of C&D Waste Processing Plants in TPD (Existing, Proposed and under construction)	• Existing operational C&D Waste Processing Facilities - 4 Capacity - 5000 TPD • Proposed New C&D Waste Processing Facilities - 1 Capacity - 1000 TPD **Existing operational C&D Waste Processing Facilities are located at** (i) Jahangirpuri (Burari) (2000 TPD) (ii) Rani Khera (1000TPD) (iii) Shastri Park (1000 TPD) (iv) Bakkarwala (1000 TPD) **Proposed C&D Waste Processing Facility (One No):** One C&D Processing Facility of 1000 TPD capacity in 7 acres of reclaimed land at Okhla Dumpsite for 2 zones i.e. Central and South are proposed. The bids have been received and after completion of technical evaluation, the financial bid opened on 30.10.2024 and Rate & Agency has been approved by the Competent Authority and Letter of Intent has been given to the Agency. The Likely date of

		commissioning is December 2026.	
4.	Total No. of Wards, No. of Wards having Door to Door Collection Service, No. of Wards practicing segregation at source	**No. of Wards** - 272 [MCD-250, DCB-08 & NDMC-14 Circles] **Door to Door collection** in all wards and circles of MCD, NDMC & DCB. **Segregation of Waste** : • NDMC- > 92 % (in all 14 Circles) (95% by Oct., 2026) DCB - 90 % in Civil Areas & 70 % in Army Areas (100% by March., 2027) • MCD - 59 % (Average) Timelines for segregation: Dec., 2026: 65%, June, 2027: 70%, Dec., 2027: 75% June, 2028: 80%, Dec., 2028: 90% • No. of Zero Waste Colonies / Institutes – 680	
5.	Details of MSW Treatment Facilities proposed and under construction (No., Capacity and technology)	Proposed Waste Processing & Disposal Facilities in Delhi is given at **Annexure -6**	
6.	No. and Area (in Acres) of uncontrolled garbage dumpsites and Sanitary Landfills.	Name of Dumpsite	Dumpsite Area in Acres (As per Drone Survey in June, 2022)
		Ghazipur Dump Site	85
		Bhalaswa Dump Site	73
		Okhla Dump Site	45
7.	No. and Area (in Acres) of Legacy Waste within 1 km buffer of both side of the rivers	Nil	
8.	No. of Drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers:	22 Drains out falling into river Yamuna. I&FC Department has provided Floating Rafters in its 2 major Drains (Najafgarh & Shahdara Outfall Drains) to prevent solid waste falling into the river.	

Status of ULB wise Management of Solid Waste.

Please Refer **Annexure – 6** (Existing & Proposed Municipal Solid Waste Processing Facilities in Delhi)

VI. Bio-medical Waste Management:

- Total Bio-medical Waste Generation : **33.620 TPD**
- No. of Hospitals and Health Care Facilities : **11133**
- No. of Beds with HCEs : **63450**
- Status of Treatment Facility/ CBWTF : Treatment & Disposal through existing 2 CBWTFs

There are following 2 CBWTFs having Capacity of 62.8 TPD for collection and Treatment of the Bio-medical waste generated from the Health Care Establishments in Delhi:

1. M/s Biotic Waste Solutions Pvt. Ltd., 46-47, SSI Industrial Area, G.T. Karnal Road, Delhi -33
2. M/s SMS Water Grace BMW Pvt. Ltd., Nilothi Sewage Treatment Plant Complex of DJB, Nilothi, Delhi - 41.

Both the CBWTFs are having Incinerators, Autoclaves & Shredders for the treatment of Bio Medical Waste collected from the Health Care Establishments in Delhi and have installed Air Pollution Control System and Online Monitoring System. Bio-medical Waste is being dealt as per the provisions of the Bio Medical Waste Management Rules, 2016 and Guidelines issued by CPCB from time to time.

VII. Hazardous Waste Management:

- Total Hazardous Waste Generation (2024 - 2025) : 4410.352 MT/year (12.083 TPD)
- No. of Industries generating Hazardous Waste : 1301
- Treatment Capacity of all TSDF : 1,13,000 MT
  (There is only one TSDF in Delhi at Bawana) : 55,000 MT (Initially Cell 2 was put in operation and Has filled-up)
  : 58,000 MT

Particular	2024-2025 (in MT)	Hazardous Waste Received at TSDF (May, 2026)
Landfillable Hazardous Waste Disposed in SLF	12124.152	2556.720 MT (Average – 82.474 MT/Day)
Incinerable Hazardous Waste Disposed through Incinerator	355.730	

- **TSDF for Hazardous Waste at Bawana:**
  Common Hazardous Waste, Treatment, Storage & Disposal Facility (TSDF) has been developed at Bawana in Delhi. Consent to operate under the Air & Water Acts and Authorisation under the Hazardous and Other Wastes (Management and Transboundary Movement) Rules, 2016 have been issued by DPCC to the Project Proponent on 04.03.2022 for Secured Land Fill (SLF), Incinerator and Associated Activities. TSDF is in operation.

VIII. Plastic Waste Management:

- Total Plastic Waste generation : 1290 TPD (About 10 % of Total MSW)
- Registration of Producers, Importers, Brand Owners & Plastic Waste Processors are being made through regular enforcement by DPCC on centralised EPR portal of CPCB. Registration under the Plastic Waste Management Rules, 2016, has been issued to 2745 units as briefed below:
  - Producers : 337
  - Importers : 1991
  - Brand Owner : 22
  - Plastic Waste Recycling : 395

IX. Details of Alternate Treatment Technology being adopted by the State/UT:

In-situ Bioremediation / Phytoremediation of Sewage in Drains:

- Integrated Drain Management Cell (IDMC) headed by Chief Secy, GNCTD has been constituted vide order dated 17.03.2020 issued by Urban Development Department, Govt. of NCT of Delhi pursuant to the order dated 05.03.2020 of Hon'ble National Green Tribunal in OA No. 06/ 2012 in the matter of Manoj Mishra Vs. Union of India & Ors, for remediation and management of all drains of Delhi.
- IDMC is having members from all the Drain Owning Agencies (DOAs).
- Meetings of IDMC are held and 20 Meetings have been held so far. Last meeting (20th) of IDMC was held on 17.03.2025.
- DOAs have submitted / are submitting their Action Plan with time line subject to availability of fund.
- IDMC is also taking action w.r.t directions of the Hon'ble High Court of Delhi in the order dated 08.04.2024 & subsequent orders passed in WP(C) No. 9617/2022 in the matter Court on its own Motion Vs Govt. of NCT of Delhi & Ors regarding Flooding in Delhi.

X. Identification of Polluting Sources including Drains contributing to river pollution and action as per NGT order on in-situ treatment:

Refer Information provided at **IX** regarding In-situ Bioremediation / Phytoremediation of Sewage in Drains.

Prevention of Dumping of Solid Waste in Drains:

Directions issued by Chief Secretary vide order dated 09.01.2019 and Urban Development Department, GNCTD vide order dated 15.01.2019 for prevention of the dumping of solid waste in the drains are to be complied by all the Drain Owning Agencies in Delhi. The matter is being coordinated by the Urban Development Department, GNCTD.

XI. Details of Nodal Officer appointed by Chief Secretary in the State / UT:

- Chief Secretary, GNCTD is taking meetings regularly with the concerned departments to review the progress w.r.t. various projects and matters related to control of pollution in river Yamuna in Delhi including below mentioned NGT cases.
- Vide order dated 02.07.2025, Urban Development Department, GNCTD has constituted High Level Committee (HLC) for Rejuvenation of River Yamuna headed by Hon'ble Chief Minister, Delhi. HODs of various Departments / Organizations are members in the HLC and CEO, DJB is Nodal Officer.

XII. Details of Meetings carried under the Chairmanship of Chief Secretary in the State / UT:

The matter related to control of pollution in river Yamuna is being monitored by Chief Secretary through various meetings e.g. meetings of Integrated Drain Management Cell (IDMC), Meetings on the Interceptor Sewer Project (ISP) and Meetings related to NGT cases related to control of pollution and rejuvenation of river Yamuna in Delhi.

Vide DO Letter Dated 15.05.2025 of Secretary, Ministry of Jal Shakti, Govt. of India, it has been requested to notify Urban Development Department, Govt. of NCT of Delhi as the anchor organization responsible for the preparation of "Delhi Urban River Management Plan".

Vide said DO Letter MoJS also requested that a Multi Stakeholder Working Group (MSMG) headed by Chief Secretary, GNCTD may formally notified by the Delhi Govt.

Urban Development Department, Govt. of NCT of Delhi vide order dated 22.05.2025) has constituted a committee headed by Chief Secretary, GNCTD to work upon Yamuna River under the project called "Urban River Management Plan (URMP) (Copy of the order has already been submitted vide Monthly progress reports of July, 2025).

Vide order dated 02.07.2025, Urban Development Department, Govt. of NCT of Delhi has constituted High Level Committee (HLC) for Rejuvenation of River Yamuna under the Chairpersonship of Hon'ble Chief Minister, Delhi. Hon'ble Minister (Water), Delhi is Co- Chairperson and Chief Secretary, Govt. of NCT of Delhi is Convener of HLC. Secretary Ministry of Jal Shakti and Secretary Ministry of Housing & Urban Affairs (MoHUA) and HODs of various Departments / Organisations are members in the HLC. Chief Executive Officer, Delhi Jal Board is Member Secretary / Nodal Officer of HLC (Copy of the order has already been submitted vide Monthly Progress Report of July, 2025). As per the said order dated 02.07.2025 the HLC will oversee and guide the rejuvenation of Yamuna River in Delhi ensuring a comprehensive and sustainable approach to restore its ecological health and aesthetic value.
1st Meeting of HLC was held on 21.01.2026 and status / progress of various projects related to Rejuvenation of River Yamuna in Delhi was reviewed by the HLC

Vide another order dated 02.07.2025, issued by the Urban Development Department, Govt. of NCT of Delhi, (Copy of the order has already been submitted vide Monthly Progress Report of July, 2025), an Executive Committee for Rejuvenation of River Yamuna under the chairmanship of Chief Secretary, GNCTD has been constituted for execution of the directions of above mentioned of HLC Chaired by Hon'ble Chief Minister,

Delhi. Meetings of Executive Committee are held regularly and five meetings of Executive Committee have been held till 15.04.2026. Status / progress of various projects and Action Points are monitored by the Executive Committee in its meetings.

Vide order dated 08.04.2026 issued by the Urban Development Department, Govt. of NCT of Delhi, above mentioned Executive Committee for Rejuvenation of River Yamuna in Delhi has been assigned to undertake all the functions, responsibilities, and matters assigned earlier to the River Rejuvenation Committee (RRC) constituted by the Environment Department, GNCTD vide office order dated 22.10.2018 in respect of Delhi in compliance to the directions of Hon'ble National Green Tribunal in the order dated 20.09.2018 in OA No. 673/2018 in the matter of: News item published in 'The Hindu' Authored by Shri Jacob Khoshy Titled "More river stretches are now critically polluted: CPCB" in respect of monitoring, coordination, and implementation of river rejuvenation activities in Delhi. (Copy of the order has already been submitted vide Monthly Progress Report of April, 2026).

Hon'ble Supreme Court vide Order Dated 21.05.2026 in Civil Appeal No(s). 8547-8548/2022 in the matter of New Okhla Industrial Development Authority Vs State of Uttar Pradesh & Ors. has constituted a Committee headed by Union Home Secretary and comprising Chief Secretaries of all States and Union Territories through which Yamuna flows including Secretaries / Heads of State Pollution Control Boards and Amicus Curiae in the said matter.

XIII. Latest Water Quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river:

Water Quality of River Yamuna at 8 Locations for the samples collected by DPCC Water Laboratory in the Month of May, 2026 is at **Annexure- 7.**

Water Quality of major Drains for the samples collected by DPCC Water Laboratory in the Month of May, 2026 is at **Annexure-8.**

Ground Water Quality nearby Ghazipur Dumpsite, Bhalswa Dumpsite, Okhla Dumpsite & Bawana Engineered Landfill was monitored by DPCC Laboratory in December, 2024 and June, 2025 and Copy of the Analysis Reports have already been submitted vide Monthly Progress Report of July, 2025.

XIV. Ground Water Regulation:

Ground water extraction and management in NCT of Delhi is regulated as per the provisions of the Notification Dated 12.07.2010 issued by Environment Department, Govt. of NCT of Delhi.

The issue of illegal extraction of ground water is being overseen by Hon'ble NGT in OA No 25/2019 (Abdul Farukh Vs GNCTD and Ors). The said matter deals with closure of 19661 illegal bore wells as per the list submitted by DJB to Hon'ble NGT. As per the decision taken by the Chief Secretary, GNCTD, Revenue Department is sealing the illegal bore wells based on the lists provided by DJB. DPCC has already imposed Environmental Compensation (EC) based on the formula devised by CPCB for illegal extraction of ground water for different purposes.

Out of list of 19661 illegal Borewells provided by DJB, 15962 illegal Borewells had sealed by Revenue Deptt. Environmental Compensation of Rs. 70.662 Crore has been imposed by DPCC. Environmental Compensation received by DPCC is Rs. 131.1 Lakh till 27.06.2025. Analysis report of Ground water nearby Bhalswa Landfill site, Ghazipur Landfill site, Okhla Landfill site and Bawana Landfill site for month of December, 2024 and June, 2025 has already been submitted vide Monthly progress reports of July, 2025.

XV. Good Irrigation Practices being adopted by the State:

Not applicable in case of NCT of Delhi since there is very less Agricultural Land available however Farmers are being made aware of the following good irrigation practices for water conservation by Development Department, Govt. of NCT of Delhi: -

1. Farmers are being advised to adopt inter-cropping and multiple-cropping to get maximum returns per unit of area and per unit of time with optimum use of water.
2. Farmers are being advised to grow crop which requires less water.
3. Farmers are being advised to adopt Sprinkler and drip irrigation system to irrigate their crops for conservation of water.
4. Farmers are being advised to use water, as per crop-wise prevailing package of practices to conserve water.
5. Farmers are being advised to conserve rain water, by adopting deep ploughing and bunding etc. of their fields for conservation of water.

XVI. Rain Water Harvesting:

Progress of Rain Water Harvesting System installed / monitored by DJB (As on 31.05.2026)

S. No	Departments	Total	Installed	Target to be installed upto 30.06.2026	Not Feasible	Remarks
1.	DJB Installations	600	600	0	0	
2.	By DJB for other Departments	89	89	0	0	
3.	Monitored by DJB for other Govt. Depts.	3598	2564	648	386	The Status Report has been submitted as per data provided by the other departments of GNCTD. KVS earlier reported 69 buildings running in double shift. Now reported 38 total buildings under KVS which has been updated.
4.	Schools	4861	4343	181	337	
	Total	**9148**	**7596**	**829**	**723**	Data provided by various departments has been updated.

They need to be kept in operational state by the agency concerned.

XVII. Demarcation of Floodplain and Removal of Illegal Encroachments:

(i). Demarcation of 1 in 25 years Flood Plains & Fixing up of Bollards and Fencing:

The demarcation of 1 in 25 years flood plain of River Yamuna pertains from Wazirabad to Jaitpur on both banks. 100% work for demarcation of flood plains completed. 591 Bollards (marked with GPS Coordinates), 375 Flag Posts & 27 sign boards for the entire stretch from Wazirabad barrage to Jaitpur have been installed.

(ii) Engagement of Private Security to stop illegal Dumping:

369 Security Guards have been deployed by DDA round the clock in three shifts at vulnerable points, with 3 patrolling vehicles in the Yamuna Flood Plain area from Wazirabad Barrage to Okhla Barrage. About 1429.84 Acres land has been reclaimed in past 3 years and more than l0730 Jhuggis/ pucca structure, 25 religious structures, 7 dairy, 3 cricket grounds, 202 cattle shed, 20 nurseries, 40 Bore well grounds have been demolished. Details of removal of encroachment by DDA are given at **Annexure - 09.**

(iii) Removal of C&D Waste:

88,574 Metric tons of C&D waste & 4998 Metric tonnes of garbage lying in floodplain has been lifted to IL&FS site or utilized for development of Yamuna Project by DDA. Details of Challans issued by DDA as on 31.05.2026 are given at **Annexure- 10.**

(iv) Restoration and Rejuvenation of the Floodplains of River Yamuna

DDA is going ahead with the Restoration and rejuvenation of floodplains of River Yamuna. The complete stretch of Zone- 'O' falling under the jurisdiction of DDA has been subdivided into 10 projects including the development of Bio-diversity Park near Kalindi Kunj Colony. Brief status of 10 projects taken up / to be taken up by DDA for development of Yamuna River Front (Restoration and Rejuvenation of River Yamuna Flood Plains Status as on 31.05.2026) is at **Annexure – 11**

XVIII. Maintaining Minimum e-flow of River:

Minimum Environmental Flow for the dilution of the polluted water in river Yamuna in Delhi is required to meet the desired water quality levels in river Yamuna for bathing purpose i.e. BOD < 3 mg/l & DO >5 mg/l. To assess the minimum required environmental flow of river Yamuna for stretch between Hathini Kund to Okhla, a comprehensive study was assigned by NMCG to National Institute of Hydrology (NIH), Roorkee on 24.12.2018.

Final Draft Report has been submitted by NIH to NMCG. E-flow of 23 Cumecs in the lean season has been recommended in the NIH study. Ministry of Jal Shakti (MoJS) is to take necessary action for maintaining the E-flow as recommended in the said Report of NIH. MoJS / NMCG has observed that the water sharing agreement of 1994 among the riparian states of Uttarakhand, HP, UP, Haryana, Rajasthan and NCT Delhi is due for revision only in 2025 unless any of the states so demand implying that no revision of water sharing will be possible to achieve the E-flow in river Yamuna.

XIX. Plantation activities along the river (Status upto Dec., 2024) :

(i) Details of Old Plantation at Garhi Mandu and Sonia Vihar:

- Total **384.60 ha** of land has been handed over by DDA to Forest Department, Delhi in phases during the period w.e.f. 1975 to 2022 for plantation purpose.
- In **384.60** ha of land **2,41,184** saplings have been planted by Forest Department, Delhi.

(ii) Details of plantations under DPTA, 1994 against tree felling permissions issued in various projects:

- Total **139.5** ha of land has been handed over by DDA to Forest Department, Delhi for the purpose in phases during the period w.e.f. 2014 to 2020 for plantation purpose.
- In **139.5** ha of land **1,70,876** saplings have been planted by Forest Department, Delhi.

(iii) Details of plantations carried out as Compensatory Afforestation against the Forest land diverted under Compensatory Afforestation Act (FCA), 1980:

- Total **105.368 ha** of land has been handed over by DDA to Forest Department, Delhi for the plantation purpose in phases during the period w.e.f. 2014 to 2021.
- Out of **105.368** ha land, **102.418** ha of land has been afforested with **1,29,002 plant** saplings by Forest Department, Delhi.

(iv) Plantation during World Forestry Day, 2023:

- 83,593 plants and 4,50,000 grasses have been planted in 5 km stretch of DDA Land from Garhi Mandu to Shastri Park near Yudhister setu along Yamuna Flood Plains (Not handed over to Forest Department).
  - Plantation of 1,805 saplings on island 1, 2, and 3.
  - Plantation of 1,400 saplings at Shastri Park Metro Station.
  - Plantation of 2,500 saplings at Garhi Mandu track.

- Plantation of 3,333 saplings at Garhi Mandu walkway.
- Plantation of 450 saplings around pond near Wazirabad near Signature Bridge.
- Plantation of 7000 saplings along Yamuna path.

(v) Details of Plantation carried out under State during 2024-25:

- Plantation of 17100 Bamboo has been carried out at NH-24 Plantation sites (5 ha, 2.41 ha, 6.13 ha, 12.00 ha 1.81 ha).
- Plantation of 55000 Bamboo and 7000 shrubs at Garhi Mandu and Shastri Park Metro Station Plantation area has been carried out.
- Plantation of 2000 trees and 15000 shrubs are carried out at ITO Chungi Loops & Parts.

(vi) Details of Plantation carried out under DPTA during 2024-25:

- Plantation of 25550 trees are carried out at Old Garhi Mandu Safeda Patch.
- Plantation of 14000 trees at Garhi Mandu Pocket B& D and 4000 at Pocket A & E.

- **Total land handed over till date = 629.468 ha**
- **The area that has been afforested till date = 626ha**
- **Total no. of saplings planted= 7,80,793**
- **Total no. of grass planted= 4,50,000**

XX. Development of Biodiversity Park (on Yamuna Flood Plain):

- **Yamuna Biodiversity Park is already existing** and located in Jagatpur Khadar Yamuna Flood Plains in 9770 Hectares (upstream of Wazirabad).
- **Kalindi Biodiversity Park** (Between DND to proposed Kalindi Bypass on Western Bank) is being developed by Delhi Development Authority in the 115 Hectares area in Yamuna Flood Plains. The project has been awarded to CEMDE on 13.12.2019. Three out of 11 Wet Lands are completed in available space. Further work is held up due to NHAI work. DJB is initiating a project to tap the drains.

XI. Details of Reuse of Treated Waste Water and the details of tanker deployment by various stakeholders Departments for the month of May, 2026 are at **Annexure - 12.**

XXII. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:

In case of Delhi there is only one river i.e. Yamuna River and efforts are being made to comply with the directions of Hon'ble NGT in OA No. 673/2018, OA No. 06/2012 in the matter of Manoj Mishra Vs. Union of India & others and OA 21/2023 in the matter of Ashwani Yadav Vs. Govt. of NCT of Delhi [Now OA No. 06/2012 (Nizamuddin West Association Vs Union of India & Ors)].

In absence of minimum Environmental Flow of river Yamuna in Delhi, it is very difficult to achieve the bathing quality standards.

XXIII. Status of Preparation of Action Plan by the Coastal States: Not applicable in case of Delhi

XXIV. Regulation of Mining Activities in the State/UT: Not applicable in case of Delhi

XXV. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring:

DPCC takes action against the violating Industries/ Units including Water Polluting Industries /Units and imposes Environmental Compensation (EC) on the Polluter Pays Principle regularly.

A Joint Team consisting of MCD, DPCC, Revenue Dept., Power Companies, DJB has been constituted for taking action taken against Dyeing units in non-conforming areas of Delhi.

Inspections are carried out by the said Joint Team and action taken since 01.05.2023 till 31.05.2026 is briefed below:

- No. of Dyeing Industries/ Units Closed down / Sealed / Electricity Disconnected: 252

DPCC has also issued directions on 22.06.2023 to Local Bodies, DDA, DJB & Discoms (BSES/ NDPL) for closure / sealing & disconnection of Electricity and Water Supply of all Dyeing units and Jeans/ Denim washing units operating outside the Approved Industrial Areas/ Industrial Estates/ Redevelopment Areas or operating without mandatory consent of DPCC.

Annexure-I

Details of the Operational STPs of Delhi Jal Board and Compliance Status w.r.t. Prescribed Standards and Designed Parameters (BOD & TSS) in May, 2026

S. No.	Name of STP	Capacity (in MGD)	Capacity being Utilized (in MLD)	Capacity being Utilized (in MGD)	Design Parameters BOD/TSS (in mg/l)	Date of Sampling	Compliance Status	
							W.R.T Prescribed Standards of DPCC: *[(pH 6.5- 9.0), TSS ≤10 mg/l), (BOD ≤10 mg/l) (COD ≤50mg/,), (Ammonical Nitrogen ≤5mg/l), (Total Nitrogen ≤10 mg/l), (Phosphate (PO_4- P) ≤ 2 mg/l), (Fecal Coliform (FC){MPN / 100ml} <230)]*	**W.R.T Design Parameters (BOD & TSS) (in mg/l)**
1.	Akshardham / Common Wealth Games Village	1	0.83	0.18	02/01	06.05.2026	**Meeting the prescribed standards.**	Meeting the design parameters
2.	Chilla	9	41.7	9.17	10/10	06.05.2026	**Meeting the prescribed standards**	Meeting the design parameters
3.	Coronation Pillar Phase-I&II	20	89.61	19.71	10/10	11.05.2026	**Meeting the prescribed standards.**	Meeting the design parameters
4.	Coronation Pillar Phase-III	10	43.13	9.49	10/10	11.05.2026	**Meeting the prescribed standards**	Meeting the design parameters
5.	Delhi Gate Nallah (New) Phase-II	15	68.2	15.00	10/10	06.05.2026	**Meeting the prescribed standards**	Meeting the design parameters
6.	Delhi Gate Nallah (Old) Phase-I	2.2	11.6	2.55	10/15	06.05.2026	**Meeting the prescribed standards**	Meeting the design parameters
7.	Ghitorni	5	11.9	2.62	30/50	14.05.2026	Not meeting the prescribed standards in respect of TSS (52 mg/l), BOD (32 mg/l), COD (84 mg/l),Dissolved phosphate(2.2 mg/l) and Fecal Coliform (17000 MPN/100ml).	**Not Meeting the design parameters in respect of TSS (52 mg/l) and BOD (32 mg/l)**
8.	Kapashera	5	7.64	1.68	10/10	14.05.2026	**Meeting the prescribed standards**	Meeting the design parameters
9.	Keshopur Phase - I (New)	12	57.96	12.75	20/30	18.05.2026	**Meeting the prescribed standards.**	Meeting the design parameters
10.	Keshopur Phase - III	60	251	55.21	10/10	18.05.2026	**Meeting the prescribed standards.**	Meeting the design parameters
11.	Keshopur Phase-II	20	85.93	18.90	10/10	18.05.2026	**Meeting the prescribed standards.**	Meeting the design parameters
12.	Kondli Phase - I	10	46.69	10.27	10/10	06.05.2026	**Meeting the prescribed standards**	Meeting the design parameters

Annexure-I

Details of the Operational STPs of Delhi Jal Board and Compliance Status w.r.t. Prescribed Standards and Designed Parameters (BOD & TSS) in May, 2026

S. No.	Name of STP	Capacity (in MGD)	Capacity being Utilized (in MLD)	Capacity being Utilized (in MGD)	Design Parameters BOD/TSS (in mg/l)	Date of Sampling	Compliance Status	
							W.R.T Prescribed Standards of DPCC: *[(pH 6.5- 9.0), TSS ≤10 mg/l), (BOD ≤ 10 mg/l) (COD ≤50mg/,), (Ammonical Nitrogen ≤5mg/l), (Total Nitrogen ≤10 mg/l), (Phosphate (PO_4- P) ≤ 2 mg/l), (Fecal Coliform (FC){MPN / 100ml} <230)]*	**W.R.T Design Parameters (BOD & TSS) (in mg/l)**
13.	Kondli Phase - II	25	114	25.08	10/10	06.05.2026	**Meeting the prescribed standards**	Meeting the design parameters
14.	Kondli Phase – III	10	46.26	10.18	10/10	06.05.2026	**Meeting the prescribed standards**	Meeting the design parameters
15.	Kondli Phase – IV	45	214.6	47.21	10/10	06.05.2026	**Meeting the prescribed standards**	Meeting the design parameters
16.	Mehrauli	5	23.46	5.16	20/30	14.05.2026	Not meeting the prescribed standards in respect of TSS (18 mg/l), BOD (12 mg/l), Dissolved phosphate (2.2 mg/l), and Fecal Coliform (15000 MPN/100ml).	Meeting the design parameters
17.	Molar Band	0.66	0	0.00	30/50	18.05.2026	Sample was not taken due to under rehabilitation of STP	Sample was not taken due to under rehabilitation of STP
18.	Najafgarh	5	26.4	5.81	10/10	14.05.2026	**Meeting the prescribed standards**	Meeting the design parameters
19.	Narela	15	65	14.30	10/10	15.05.2026	**Meeting the prescribed standards**	Meeting the design parameters
20.	New Coronation Pillar	70	273.9	60.25	10/10	11.05.2026	Not meeting the prescribed standards in respect of TSS (14 mg/l), BOD (12 mg/l), Dissolved phosphate (2.2 mg/l), and Fecal Coliform (350MPN/100ml).	**Not Meeting the design Parameters in respect of TSS (14 mg/l) and BOD (12 mg/l)**
21.	New Okhla STP	124	498	109.55	10/10	18.05.2026	**Meeting the prescribed standards**	Meeting the design parameters
22.	Nilothi Phase-I	60	217.1	47.76	10/10	18.05.2026	**Meeting the prescribed standards**	Meeting the design parameters
23.	Nilothi Phase-II	20	88.05	19.37	10/10	18.05.2026	**Meeting the prescribed standards**	Meeting the design Parameters

Annexure-I

Details of the Operational STPs of Delhi Jal Board and Compliance Status w.r.t. Prescribed Standards and Designed Parameters (BOD & TSS) in May, 2026

S. No.	Name of STP	Capacity (in MGD)	Capacity being Utilized (in MLD)	Capacity being Utilized (in MGD)	Design Parameters BOD/TSS (in mg/l)	Date of Sampling	Compliance Status	
							W.R.T Prescribed Standards of DPCC: *[(pH 6.5- 9.0), TSS ≤10 mg/l), (BOD ≤ 10 mg/l) (COD ≤50mg/,), (Ammonical Nitrogen ≤5mg/l), (Total Nitrogen ≤10 mg/l), (Phosphate (PO_4- P) ≤ 2 mg/l), (Fecal Coliform (FC){MPN / 100ml} <230)]*	**W.R.T Design Parameters (BOD & TSS) (in mg/l)**
24.	Okhla Phase –V	16	32.43	7.13	30/50	18.05.2026	**Meeting the prescribed standards**	Meeting the design parameters
25.	Okhla Phase –VI	30	71.69	15.77	10/10	18.05.2026	**Meeting the prescribed standards**	Meeting the design parameters
26.	Pappankalan Phase – I	30	137.5	30.25	10/10	14.05.2026	**Meeting the prescribed standards**	Meeting the design parameters
27.	Pappankalan Phase - II	20	97.97	21.55	10/10	14.05.2026	**Meeting the prescribed standards**	Meeting the design parameters
28.	Rithala Phase –II	40	180.7	39.75	10/10	11.05.2026	**Meeting the prescribed standards.**	Meeting the design parameters
29.	Rithala Phase-I	40	186	40.92	10/10	11.05.2026	**Meeting the prescribed standards.**	Meeting the design parameters
30.	Rohini	25	116.6	25.65	10/10	11.05.2026	**Meeting the prescribed standards**	Meeting the design parameters
31.	Sen Nursing Home Nallah	2.2	11.5	2.53	10/15	06.05.2026	**Meeting the prescribed standards**	Meeting the design parameters
32.	Sonia Vihar	7	0.13	0.03	10/10	11.05.2026	**Meeting the prescribed standards**	Meeting the design parameters
33.	Vasant Kunj (New) Phase-II	3	9.5	2.09	30/50	14.05.2026	Not meeting the prescribed standards in respect of TSS (19mg/l), BOD (16 mg/l), Dissolved phosphate (2.2 mg/l), and Fecal Coliform (8100 MPN/100ml).	Meeting the design parameters
34.	Vasant Kunj (Old) Phase-I	2.2	7.7	1.69	30/50	14.05.2026	Not meeting the prescribed standards in respect of TSS (17 mg/l), BOD (12 mg/l), COD (76 mg/l), Dissolved phosphate (2.1 mg/l), and Fecal Coliform (17000 MPN/100ml).	Meeting the design parameters

Annexure-I

Details of the Operational STPs of Delhi Jal Board and Compliance Status w.r.t. Prescribed Standards and Designed Parameters (BOD & TSS) in May, 2026

S. No.	Name of STP	Capacity (in MGD)	Capacity being Utilized (in MLD)	Capacity being Utilized (in MGD)	Design Parameters BOD/TSS (in mg/l)	Date of Sampling	Compliance Status	
							W.R.T Prescribed Standards of DPCC: *[(pH 6.5- 9.0), TSS ≤10 mg/l), (BOD ≤ 10 mg/l) (COD ≤50mg/,), (Ammonical Nitrogen ≤5mg/l), (Total Nitrogen ≤10 mg/l), (Phosphate (PO_4- P) ≤ 2 mg/l), (Fecal Coliform (FC){MPN / 100ml} <230)]*	**W.R.T Design Parameters (BOD & TSS) (in mg/l)**
35.	Yamuna Vihar Phase-I	10	45.3	9.96	30/50	11.05.2026	Not meeting the prescribed standards in respect of TSS (19 mg/l), BOD (16 mg/l), Dissolved phosphate (2.4 mg/l), and Fecal Coliform (1600 MPN/100ml).	Meeting the design parameters
36.	Yamuna Vihar Phase-II	15	71.6	15.75	10/10	11.05.2026	**Meeting the prescribed standards**	Meeting the design Parameters
37.	Yamuna Vihar Ph-III	25	132	29.04	20/30	11.05.2026	Not meeting the prescribed standards in respect of TSS (17 mg/l), BOD (28 mg/l), COD (56 mg/l)and Fecal Coliform (7600MPN/100ml).	**Not Meeting the design Parameters in respect of BOD (28 mg/l).**
	Total	**814.26 MGD**	**3383.58 MLD**	**744.30 MGD**				

Note: -

1. DPCC Water Laboratory collected the samples from the inlet & outlet of 36 Operational STPs (Molarband STP under Upgradation).
2. As per the Analysis Reports of DPCC Water Laboratory for May, 2026, 29 STPs were found meeting the standards prescribed by DPCC and 07 STPs were found not meeting the standards prescribed by DPCC.
3. Out of 36 STPs where samples taken, Only 33 STPs were found meeting their respective Design parameters (w.r.t. BOD & TSS).

Annexure- 02

Upgradation/ Augmentation of Existing STPs of DJB

(Interventions –for Existing STPs to achieve BOD: TSS 10/10)

[Integrated Fixed Film Activated Sludge, Increased Aeration, Disc Filter, UV Disinfection & Odour Control]

S. No.	Name of STP	Existing Capacity (In MGD)	Enhanced Capacity (In MGD)	Status	Timelines
1	Molar Band	0.66	0.33	Tendering work is in process for Upgradation, Work to be awarded by: June, 2026	Work order issued
2	Yamuna Vihar Phase– I	12	06		Tender Opening – 20 April 2026 Award – May 2026 Completion of Work – December 2027
3	Yamuna Vihar Phase-III	25	15		
4	Keshopur Phase- I	12	06		Tender Opening – 15 April 2026 Award – May 2026 Completion of Work – December 2027
5	Ghitorni	5	2.5		
6	Vasant Kunj Ph-I	2.2	1.1		
7	Vasant Kunj Ph-II	3	1.5		
8	Mehrauli	5	2.5		
9	Okhla Phase- V	16	08		
Total		**78.86**	**61.84**	**Addition of 61.84 MGD by March, 2028.**	

Brief of Inspection of Interceptor Points of ISP by DPCC (May,2026) Annexure - 03

S. No.	Particulars	No. of Interceptor Points	Capacity (MGD)
1.	Interceptor Points	109	
2.	Interceptor Points / ISP structures found existing	104	
3.	Inspection done by DPCC at Interceptor points	100	
	(i) Flow found intercepted / diverted from Interceptor Points	51	
	ii) Flow tapped (Intercepted / Diverted) or Flow Tapped fully		87.82
	(iii) Flow tapped (partially)		
	(iv) Overflow observed from Interceptor Points	49	
	(v) Flow Untapped / Overflow		200.50
4.	Interceptor Points / ISP could not be inspected	09	
	(i) DJB officials informed that contract of EIL has been terminated and there are security issues at site because of non-payment of salaries of site workers from long time and hence it is unsafe for site visit. (Drain No 55to 58)	04	
	(ii) ISP inaccessible due to excessive waste dumping (Drain No-14)	1	
	(iii) ISP not existing (as informed by DJB during inspection for Drain No. 33 & 34)	2	
	(iv) Interceptor Point does not exist (Drain No-78)	1	
	(iv) ISP damaged due to flyover work (Drain No-28)	1	
5.	Capacity of SPS as per DJB (for 108 Interceptor Points)		310.26
6.	Capacity of ISP as per DPCC inspection reports (for 103 Interceptor Points)		259.75
7.	Interceptor Points where flow meters are installed	16	
	(i) Flow meters found functional	13	
	(ii) Flow meters found non-functional	03	
8.	Interceptor Points where CCTV cameras are installed	23	
	(i) CCTV cameras found functional	14	
	(ii) CCTV cameras found non-functional	09	

Annexure-4

Information about 22 Drains out falling into River Yamuna in Delhi, their Water Quality in May, 2026 and Proposed Action for Tapping of Flow

S.No.	Drain Owning Agency	Name of Drain	Flow in MLD (As per DJB)	Water Quality of Drain (As per DPCC Lab Report for Sample Taken on 05.05.2026)				Point of Sampling (Before Outfall into river) (Latitude, Longitude*)	Status of Drain (Tapped / Partially Tapped / Untapped)	STP in which tapped waste water is treated / proposed to be treated		Proposed Action / Timeline for Tapping of Drain
				pH (5.5 -9)	TSS (mg/l) (100)	COD (mg/l) (250)	BOD (mg/l) (30)			Name of STP	End Point of Disposal of Treated waste water from STP	
1	MCD	Sonia Vihar Drain (On Eastern Bank of Yamuna)	4.04 (0.89 MGD)	7.2	116	176	74	28.7084002, 77.2360452	Tapped	Sonia Vihar STP	Yamuna River	DJB informed regarding tapping of waste water of this drain and treatment in 7 MGD STP at Sonia Vihar which is under stabilization. However, DPCC lab observed Flow every month during visits on from January 2025 to April 2026 (07.04.2026) .
2		Magazine Road Drain	7.27 (1.60 MGD)	No flow				28.6977573, 77.2274876	Tapped	Tapped waste is treated in Okhla STPs	Agra canal	Drain already tapped
3		Sweeper Colony Drain	7.09 (1.56 MGD)					28.6900959, 77.2282293	Tapped			Drain already tapped
4		Khyber Pass Drain	5.51 (1.21 MGD)					28.6953254, 77.2279064	Tapped			Drain already tapped
5		Metcalf House Drain	18.44 (4.06 MGD)					28.6803991, 77.2291258	Tapped			Drain already tapped
6		Tonga Stand Drain	1.32 (0.29 MGD)					28.6629212, 77.2407143	Tapped			Drain already tapped
7		Moat Drain (Vijay Ghat)	Dry					-	Tapped			Dry Drain (Already Tapped)
8		Civil Mill Drain	32.58 (7.18 MGD)					28.6507572, 77.2525033	Tapped			Drain already tapped
9		Drain No.14	5.46 (1.20 MGD)	7.4	54	88	32	28.6115925, 77.2517744	Tapped			Drain already tapped

S. No.	Drain Owning Agency	Name of Drain	Flow in MLD (As per DJB)	Water Quality of Drain (As per DPCC Lab Report for Sample Taken on 05.05.2026)				Point of Sampling (Before Outfall into river) (Latitude, Longitude*)	Status of Drain (Tapped / Partially Tapped / Untapped)	STP in wh+454ich tapped waste water is treated / proposed to be treated		Proposed Action/ Timeline for Tapping of Drain
				pH (5.5 -9)	TSS (mg/l) (100)	COD (mg/l) (250)	BOD (mg/l) (30)			Name of STP	End Point of Disposal of Treated waste water from STP	
10	**MCD**	**Barapulla Drain**	688.62 (151.68 MGD)	7.3	212	284	100	28.5831727, 77.2640264	Tapped	Tapped & treated in Okhla STP.	Agra canal	The flow of Barapullah Drain has been taken into the system. However, increased flow is observed during peak hours, for which an additional electricity load is being pursued to facilitate pumping.
11		**ISBT Drain (Qudsia Bagh/ Mori Gate Drain)**	28.51 (6.28 MGD)	7.4	128	192	85	28.6694576, 77.2336664	Untapped	Proposed to be treated in New Coronation Pillar STP	Najafgarh Drain	The discharge shall be transferred to proposed 100 MGD STP near Rajghat depot.
12		**Shastri Park Drain (On Eastern Bank of Yamuna)**	6.33 (1.39 MGD)	7.3	152	176	75	28.6621096, 77.2546735	Untapped	Proposed to be treated in DSTP.	Yamuna River	Tapping is to be done by providing 1200 Nos approx house sewer connections in the vicinity of the drain to the existing DJB sewerage system. Estimate of House sewer connection framed by the maintenance division are under approval. During the inspection of DG NMCG on 24.04.2025, DSTP is proposed at the mouth of the drain to tap it before discharge into river Yamuna. Proposal is being prepared for STP and timeline in December 2028.
N		**Kailash Nagar Drain (On Eastern Bank of Yamuna)**	3.96 (0.87 MGD)	7.1	130	192	182	28.6640877, 77.2494362	Untapped	Proposed to be treated in Kondli STP	Yamuna River	Tapping is to be done by providing house sewer connections in the vicinity of the drain to the existing DJB sewerage system. During the inspection of DG NMCG on 24.04.2025, As per NMCG, DSTP is proposed at mouth of the drain to tap it before discharge into river Yamuna. Proposal is being prepared.
14		**Delhi Gate Drain / Power House Drain**	393.52 (86.68 MGD)	7.2	160	196	84	28.6350404, 77.255442	Partially tapped	Partially tapped waste water is treated in Delhi Gate STPs remaining to be treated in proposed New STP at Delhi Gate	Yamuna River	There are 2 operational STPs of 68.2 MLD (15 MGD) capacity and 10 MLD (2.2 MGD) capacity for treatment of tapped wastewater of this drain. Appointed Consultant Measured flow (WAPCOS): 86 MGD, NMCG Proposed a new STP to be constructed for future requirements after reassessment of flow measurement at mouth of the drain before outfall into river

												Yamuna. A 100 MGD STP planned to tap the drain with curtailment of hydraulic boundary of Okhla STP. Pr. Committee agreed to allocate the land.
15		**Sen Nursing Home Drain**	119.65 (26.35 MGD)	7.5	204	216	92	28.6205472, 77.2516466	Partially tapped	Partially tapped waste water is treated in Sen Nursing Home STP, remaining is to be Tapped & treated.	Yamuna River (From Sen Nursing Home STP)	DSTP has been proposed at the mouth of Drain for treatment of remaining untapped waste water by December 2028.
16		**Drain No. 12A**	-	No flow				-	-		Yamuna River	
17		**RME RD 180 (Madanpur Khadar Extn)**	-	6.7	160	188	60	N 28.531746 E 77.320027	Untapped		Yamuna River	Drain tapping into be done and tapped waste water be treated in Okhla STP by December, 2027.
18		**Jaitpur Drain**	8.45 (1.86 MGD)	7.2	120	136	60	28.5419379, 77.3083086	Untapped	Proposed to be treated in Okhla STP.	Agra canal	This drain is catering the discharge of NTPC, Ali Gaon, Madanpur Kadar and Jaitpur unsewered area and falls under Madanpur Khadar GOC Tajpur Pahari/ Badarpur GOC. In Madanpur Khadar GOC 03 colonies (out of 07 colonies) and in Tajpur Pahari/ Badarpur GOC 56 Colonies (out of 83 colonies) falls under O-Zone. After laying the sewerage network the flow sewage of these colonies shall be treated at Okhla WWTP and timeline 18.5 MGD DSTP at Tajpur Pahari in June 2028. STP is required to be constructed at the mouth of the drain. Proposal is being prepared.
19	**MCD**	**Maharani Bagh Drain/ Tamoor Nagar**		7.5	170	212	90	28.5723966, 77.2686193	Tapping work in progress	Proposed to be treated in Okhla STP.	Agra canal	The completion of the scheme is targeted by June, 2026.

S. No.	Drain Owning Agency	Name of Drain	Flow in MLD (As per DJB)	Water Quality of Drain (As per DPCC Lab Report for Sample Taken on 05.05.2026)				Point of Sampling (Before Outfall into river) (Lat& Long*)	Status of Drain (Tapped / Partially Tapped / Untapped)	Proposed Action / Remarks
				pH (5.5 -9)	TSS (mg/l) (100)	COD (mg/l) (250)	BOD (mg/l) (30)			
20	**MCD**	**Abul Fazal Drain**	30.03 (6.61 MGD)	7.1	120	136	60	28.5458359, 77.2982617	Not to be Tapped	Abul Fazal drain will cater treated effluent from Okhla STP to increase environmental flow in the river Yamuna and downstream of Okhla Barrage. There are two drains, both side of Abul Fazal Enclave. One drain (Agra Canal side) is catering the discharge of Canal Colony of UP Irrigation and un-tapped sewer connections of Abul Fazal Enclave. The un-tapped sewer connections have been started and likely to be completed soon. After tapping of un-tapped sewer connections, the flow in the drain shall be reviewed. If the sewage flow exist in the drain than a tapping shall be constructed and flow will be diverted to peripheral sewer line to Okhla STP. Proposal is being prepared.
21	**Irrigation & Flood Control Deptt**	**Najafgarh Drain**	3913.48 (862 MGD)	7.1	108	148	64	28.7090142, 77.2286028	Being large drain not feasible to be tapped However covered under ISP for tapping the flow of its Sub Drains	Technically not feasible to tap whole drain however for tapping of 108 sub drains of total 180 drains of both the drains there is Interceptor Sewer Project (ISP). Besides ISP DJB has also proposed the treatment of waste water through STPs in the catchment areas of both the drains. There is about 862 MGD flow in the Najafgarh drain. Out of this at present 452 MGD comprises of treated effluent from STPs. From Haryana, untreated discharge of 220 MGD is being discharged through Dhansa regulator, Badshahpur drain (L-3), Dharampur drain (L-2) and Palamvihar drain (L-1). There are 156 sub-drains out falling in Najafgarh Drain including Supplementary drain. Out of 156 sub-drains, 59 sub-drains are un-tapped including Jahangirpuri and Supplementary drain (02). 05 sub-drains are coming from Haryana State, 07 are having treated water, 28 sub-drains will be tapped by June-2026 and 17 will be tapped by March-2028 after construction of DSTPs. There are 110 sub-drains out falling in Supplementary drain. Out of 110 sub-drains, about 15 sub-drains are un-tapped/ Partially tapped. 06 sub-drains are carrying treated water, 05 sub-drains will be tapped by 31.06.2026. Estimate has been prepared for 02 sub-drains. At 01 sub-drain PWD has to construct DSTP and 01 sub-drain is carrying cow dung from Bhalswa area.

22		**Shahdara Drain**	730.12 (160.82 MGD)	7.6	120	236	60	28.5588984, 77.3207987	Being large drain not feasible to be tapped However covered under ISP for tapping the flow of its Sub Drains	Technically not feasible to tap whole drain however for tapping of 108 sub drains of total 180 drains of both the drains there is Interceptor Sewer Project (ISP). Besides ISP DJB has also proposed the treatment of waste water through STPs in the catchment areas of both the drains. Total discharge in Shahdara drain is about 160.82 MGD, out of which 74.24 MGD is treated / untreated sewage being discharged by UP through its drains (Sahibabad, Indirapuri, Karawal Nagar & Banthala etc.) into river Yamuna in Delhi. 204 sub-drains have been identified in the catchment area of Shahdara drain. Out of 204 sub-drains, 76 sub-drains are either untapped or partially tapped, and these will be Tentatively tapped by March, 2027.
Total Flow			**2413.19 (1324.47 MGD)**							

Annexure - 05

Brief Status of Common Effluent Treatment Plants (CETPs) in Delhi
(Based on the Analysis Reports of DPCC Laboratory for the Month of May, 2026)

S. No.	Name of CETP	Industrial Areas Connected with CETP	Capacity (in MLD)	Monthly Average Flow (in MLD)	Date of Sampling	Influent Quality at Inlet (in mg/l)	Effluent Quality at Outlet (in mg/l)	Compliance Status w.r.t Prescribed Standards.
1	**Badli CETP**	Badli Industrial Estate	**12**	1.780	19.05.2026	pH – 6.9 TSS – 693 COD – 416 BOD - 340 Oil & Grease – 21.6 Ammonical Nitrogen (N) – 23.8 Sulphide – 5.4 Phosphate- 4.6	pH – 7.2 TSS – 124 COD - 136 BOD -40 Oil & Grease – 4.4 Ammonical Nitrogen (N) – 7.2 Sulphide – 2.4 Phosphate- 2.8	Not Meeting the Prescribed Standards in respect of TSS (**124 mg/l** against prescribed standards of **100 mg/l**) BOD (**40 mg/l** against prescribed standards of **30 mg/l**) and Sulphide (**2.4 mg/l** against prescribed standards of **2.0 mg/l**).
2	**Bawana CETP**	Bawana Indl. Area	**35**	25.549	15.05.2026	pH – 6.3 TSS - 153 COD – 408 BOD - 160 Oil & Grease – 11.2 Ammonical Nitrogen (N) – 16.4 Sulphide – 3.2 Phosphate- 1.2	pH -7.1 TSS – 8 COD -28 BOD – 6 Oil & Grease – 1.2 Ammonical Nitrogen (N) –3 Sulphide – 1.2 Phosphate- 0.2	**Meeting the Prescribed Standards.**
3	**GTK CETP**	GTK Road Indl. Area	**6**	1.91	08.05.2026	pH – 7.5 TSS - 548 COD - 680 BOD - 320 Oil & Grease – 18.8 Ammonical Nitrogen (N)- 25.3 Sulphide – 5.4 Phosphate- 5.2	pH – 7.2 TSS - 112 COD - 120 BOD - 38 Oil & Grease – 4.8 Ammonical Nitrogen (N) – 5.3 Sulphide – 2.2 Phosphate- 2.7	Not Meeting the Prescribed Standards in respect of TSS (**112 mg/l** against prescribed standards of **100 mg/l**) BOD (**38 mg/l** against prescribed standards of **30 mg/l**) and Sulphide (**2.2 mg/l** against prescribed standards of **2.0 mg/l**).

Annexure - 05

Brief Status of Common Effluent Treatment Plants (CETPs) in Delhi
(Based on the Analysis Reports of DPCC Laboratory for the Month of May, 2026)

S. No.	Name of CETP	Industrial Areas Connected with CETP	Capacity (in MLD)	Monthly Average Flow (in MLD)	Date of Sampling	Influent Quality at Inlet (in mg/l)	Effluent Quality at Outlet (in mg/l)	Compliance Status w.r.t Prescribed Standards.
4	**Jhilmil CETP**	Jhilmil and Friends Colony Indl. Area	**16.8**	3.530	11.05.2026	pH - 6.7 TSS – 327 COD -528 BOD - 170 Oil & Grease – 10.8 Ammonical Nitrogen (N) – 15.8 Sulphide – 4.4 Phosphate – 2.9	pH - 7.2 TSS - 68 COD - 72 BOD - 23 Oil & Grease – 2.4 Ammonical Nitrogen (N) – 5.1 Sulphide – 1.2 Phosphate- 2.1	**Meeting the Prescribed Standards.**
5	**Lawrence Road CETP**	Lawrence Road Indl. Area	**12**	1.82	08.05.2026	pH – 7.2 TSS - 550 COD - 496 BOD - 310 Oil & Grease 17.2 Ammonical Nitrogen (N)- 18.6 Sulphide – 5.8 Phosphate – 4.6	pH – 7.1 TSS - 120 COD – 128 BOD - 38 Oil & Grease – 2.8 Ammonical Nitrogen (N)- 7.9 Sulphide – 1.8 Phosphate- 2.5	Not Meeting the Prescribed Standards in respect of BOD (**38 mg/l** against prescribed standards of **30 mg/l** and TSS (**120 mg/l** against prescribed standards of **100 mg/l**)
6	**Mangolpuri CETP**	Mangolpuri Indl. Area	**2.4**	1.54	07.05.2026	pH – 6.9 TSS - 680 COD - 632 BOD - 310 Oil & Grease – 17.6 Ammonical Nitrogen (N) – 23.7 Sulphide – 6.2 Phosphate- 5	pH - 7.1 TSS - 120 COD - 116 BOD - 35 Oil & Grease – 4 Ammonical Nitrogen (N) – 8.2 Sulphide – 1.8 Phosphate- 2.8	Not Meeting the Prescribed Standards in respect of TSS (**120 mg/l** against prescribed standards of **100 mg/l**) and BOD (**35 mg/l** against prescribed standards of **30 mg/l**)

Annexure - 05

Brief Status of Common Effluent Treatment Plants (CETPs) in Delhi
(Based on the Analysis Reports of DPCC Laboratory for the Month of May, 2026)

S. No.	Name of CETP	Industrial Areas Connected with CETP	Capacity (in MLD)	Monthly Average Flow (in MLD)	Date of Sampling	Influent Quality at Inlet (in mg/l)	Effluent Quality at Outlet (in mg/l)	Compliance Status w.r.t Prescribed Standards.
7	**Mayapuri CETP**	Mayapuri Indl. Area	**12**	3.70	07.05.2026	pH - 7.6 TSS – 470 COD - 592 BOD - 200 Oil & Grease – 18.4 Ammonical Nitrogen (N) – 15.3 Sulphide – 3.2 Phosphate- 5.3	pH - 7.2 TSS - 48 COD - 88 BOD - 28 Oil & Grease – 2 Ammonical Nitrogen (N) – 5.2 Sulphide –1.4 Phosphate – 0.8	**Meeting the Prescribed Standards.**
8	**Nangloi CETP**	Nangloi& Udyog Nagar Indl Areas	**12**	2.941	07.05.2026	pH – 6.5 TSS – 290 COD - 600 BOD – 210 Oil & Grease – 18.4 Ammonical Nitrogen (N) –17.4 Sulphide – 4.8 Phosphate- 5.1	pH -7.3 TSS - 40 COD - 76 BOD - 25 Oil & Grease – 1.2 Ammonical Nitrogen (N) – 4.5 Sulphide – 1.8 Phosphate- 0.3	**Meeting the Prescribed Standards.**
9	**Naraina CETP**	Naraina Indl. Area	**21.6**	4.90	07.05.2026	pH – 7.9 TSS – 440 COD - 488 BOD - 160 Oil & Grease – 12.8 Ammonical Nitrogen (N)- 10.1 Sulphide – 4 Phosphate- 6.1	pH – 7.4 TSS - 70 COD - 80 BOD - 25 Oil & Grease – 3.2 Ammonical Nitrogen (N) – 3.5 Sulphide – 1.2 Phosphate – 1.9	**Meeting the Prescribed Standards.**
10	**Narela CETP**	Narela Indl. Area	**22.5**	7.925	15.05.2026	pH – 6.8 TSS – 140 COD - 576 BOD - 110 Oil & Grease – 15.2 Ammonical Nitrogen (N) – 20 Sulphide – 3.6 Phosphate- 2.1	pH – 7.3 TSS - 18 COD - 40 BOD - 13 Oil & Grease – 1.2 Ammonical Nitrogen (N) – 3.8 Sulphide – 0.8 Phosphate- 0.7	As informed by DSIIDC CETP has been upgraded. Meeting the Prescribed Standards of MoEF&CC however not meeting the standards prescribed by DPCC for Upgradation of CETP in respect of **TSS (18 mg/l**

Annexure - 05

Brief Status of Common Effluent Treatment Plants (CETPs) in Delhi
(Based on the Analysis Reports of DPCC Laboratory for the Month of May, 2026)

S. No.	Name of CETP	Industrial Areas Connected with CETP	Capacity (in MLD)	Monthly Average Flow (in MLD)	Date of Sampling	Influent Quality at Inlet (in mg/l)	Effluent Quality at Outlet (in mg/l)	Compliance Status w.r.t Prescribed Standards.
								against prescribed standards of **10 mg/l**) and **BOD** (**13 mg/l** against prescribed standards of **10 mg/l**).
11	**Okhla CETP**	Okhla Indl. Area	**24**	2.002	15.05.2026	pH – 6.7 TSS - 380 COD – 640 BOD - 220 Oil & Grease – 10.4 Ammonical Nitrogen (N) – 10.5 Sulphide – 5.6 Phosphate- 2.7	pH – 7.1 TSS - 58 COD – 96 BOD - 33 Oil & Grease – 3.6 Ammonical Nitrogen (N)– 4.2 Sulphide – 1.8 Phosphate- 1.6	Not Meeting the Prescribed Standards in respect of BOD (**33 mg/l** against prescribed standards of **30 mg/l**).
12	**SMA CETP**	SMA, Rajasthani Udyog Nagar and SSI Industrial Areas	**12**	1.805	08.05.2026	pH – 6.4 TSS - 260 COD - 404 BOD - 170 Oil & Grease – 13.6 Ammonical Nitrogen (N) – 11.4 Sulphide – 3.8 Phosphate – 1.8	pH – 7.0 TSS - 42 COD - 68 BOD - 23 Oil & Grease – 1.6 Ammonical Nitrogen (N) – 4.4 Sulphide – 1.2 Phosphate- 0.2	**Meeting the Prescribed Standards.**
13	**Wazirpur CETP**	Wazirpur Indl. Area	**24**	4.744	08.05.2026	pH – 6.7 TSS - 373 COD - 440 BOD - 180 Oil & Grease – 17.6 Ammonical Nitrogen (N) – 25 Sulphide – 4.4 Phosphate – 4.9	pH – 7.0 TSS – 54 COD - 72 BOD - 23 Oil & Grease – 2.4 Ammonical Nitrogen (N) – 6.8 Sulphide – 1.6 Phosphate- 2.4	**Meeting the Prescribed Standards.**
		Total	**212.3**	**64.146**				

Annexure-06

Existing & Proposed Municipal Solid Waste Processing Facilities in Delhi (As on 31.05.2026)

Total Municipal Solid Waste (MSW) Generation– 12862 TPD

[MCD- 12500 TPD, NDMC- 300 TPD, DCB- 62 TPD]

S.No.	MSW Processing Facility	Capacity (in TPD)	Processing of fresh MSW (in TPD)
1.	Waste to Energy Plant at Okhla	1950 [MCD – 1550 + 400 (NDMC & DCB)]	1755*
2.	Waste to Energy Plant at Ghazipur	1300 (MCD)	851.8*
3.	Integrated MSW Facility at Bawana (1300 TPD Waste to Energy Plant & 700 TPD Compost Plant)	2000 (MCD) (As per Consent of DPCC)	2397.1*
4.	Waste to Energy Plant at Tehkhand	2000 (MCD)	1747.7*
5.	20 Composters of 1 TPD each	20 (MCD)	20
6.	05 Bio-Methanation / Bio- Gas Plants in NDMC Area	7.0 (NDMC)	1.5
7.	27 Organic Waste Convertors (OWCs) in NDMC Area	10 [NDMC]	5.0
8.	05 Community Composting in NDMC Area	5.0 [NDMC]	5.0
9.	257 Compost Pits [MCD-211+ NDMC- 46 + DCB - 0]	35 [MCD – 20 + NDMC- 15 + DCB-0]	35 [MCD – 20 + NDMC- 15 +DCB-0]
10.	Compressed Bio Gas (CBG) Plant (IGL) at Ghogha Dairy	100 (MCD)	100
Total		**7427**	**6918.1**
11	Recycling through 176 MRFs [MCD– 155 + NDMC- 08 +DCB-11]	**314 TPD** [MCD- 252) + NDMC–12+ DCB - 50]	**Recycling - 298 TPD** [MCD - 252+ NDMC - 12+ DCB – 34]
Grand Total (in TPD) [Processing Fresh MSW+Recycling]		**7741 TPD (60.2%)**	**7216.1 TPD (56.1 %)**
11	Disposal of Fresh MSW at the Dumpsites	**5645.9 TPD (43.9%)** [12862 TPD –6918.1 TPD (Fresh MSW Processed) - 298 TPD (Recycled through MRFs)]	

*Based on the information provided by the 4 operators of the Waste to Energy Plants in Delhi.

Generation (in TPD) (1)	Total Capacity of Existing MSW Processing Facilities +MRF (in TPD) (2)	Processing of Fresh MSW+MRF (in TPD) (3)	Gap in Processing Capacity (in TPD) (4) = (1)-(2)	Gap in Processing (in TPD) (5)= (1)–(3)	Additional Proposed Capacity of Facilities (in TPD)		Total Capacity of MSW Processing Facilities + MRFs (in TPD)	
					By 2027	By 2028	By 2027	By 2028
12862	**7741 (60.2%)**	**7216.1 TPD (56.1%)**	**5121 (39.8%)**	**5645.9 (43.9%)**	**2650**	**7650**	**10391 (80.8%)**	**15391** (119.7%)**

**** will take care possible increase of MSW till year 2031.**

Proposed MSW Processing Facilities of MCD in Delhi

S. No.	MSW Facility	No	Location	Capacity Addition (in TPD)	Timeline for Completion
1.	New Waste to Energy Plant at Narela – Bawana (For 3 Zones City SP, Karol Bagh & Narela Zone)	1	Narela-Bawana	3000	**December, 2028** • Project was awarded to M/s Jindal on 06.01.2025 • EC accorded by MoEFCC on 18.06.2025 • Payment of Rs 23.72 Crore made to power grid on 19.06.2025 for shifting of transmission lines & targetted completion date is 30.06.2026 • PPA executed between Concessionaire and DISCOMS • Concessionaire has filed petition in DERC for approval of PPA • Work of shifting of transmission lines is in progress by PGCIL. • Parallel activities are being carried out by the Concessionaire.
2.	New Waste to Energy Plant at Ghazipur	1	Ghazipur	2000	**December, 2028** • Tender was floated on 09.07.2025 & technical bids were received on 13.11.2025 • A piece of land measuring 20 acres shall be reclaimed through bio-mining of legacy waste at Ghazipur Dumpsite • Financial bid opened on 19.02.2026 and L1 rates are Rs. 7.39 per Kwh. • Petition filed before DERC on 27.04.2026 for Tariff determination. Work order will be issued after DERC orders and approval of rate and agency from the Standing Committee leading to signing of Concession Agreement.
3.	Expansion of Existing Waste to Energy Plant at Okhla	1	Okhla	1000 (From 1950 TPD to 2950 TPD)	**March , 2027** • Environmental Clearance (EC) for expansion was accorded on 09.03.2023. • DERC has accorded the approval of revised tariff on 09.07.2024 and directed the agency to approach for VGF funding. • MoHUA has conveyed that INR 50 Crore VGF will be met out of total SWM allocation • Supplementary agreement signed on 08.12.2025 between JITF and MCD • Consent to Establish has been issued by DPCC on 19.12.2025 • PPA executed between Concessionaire and DISCOMS. • PPA is pending with NDMC. • Civil works is in progress at the site.
4.	Expansion of Existing Waste to Energy Plant at Tehkhand	1	Tehkhand	1000 (From 2000 TPD to 3000 TPD)	**December, 2027** • Terms of Reference (TOR) was issued by MoEF&CC on 16.09.2025. • Public Consultation has been done. Views/Comments/Suggestions/Responses received from Public along with Comments / Response of the Project Proponent has been sent to MoEF&CC vide letter dated 06.11.2025. • A subcommittee member has visited Tehkhand WtE Plant on 19.11.2025. • Meeting for grant of EC held in MoEF&CC on 08.04.2026. • The Concessionaire has filed petition in DERC for tariff determination.
5.	Bio CNG Plant	1	Okhla	300 (In place of existing Closed Compost plant of 200 TPD to 300 TPD)	**August, 2027** The process of termination of agreement is under progress Parallel exercise is being done to rope in the IGL / OIL for completion of facility and operation for the concession period.
6.	Compressed Bio Gas (CBG) Plant	1	Ghazipur	350	**December, 2027** • MOU signed with IGL on 26.11.2024 • The Change of Land Use (CLU) has been notified by MOHUA on 30th June, 2025 • DDA handed over physical possession of land to MCD on 12.12.2025 • The land has been handed over to IGL on 28.01.2026. • M/s. IGL is under process of floating RFP for engaging concessionaire / agency for execution of the project. • IGL has been requested through various meetings & reminder to expedite the process
	Total	**6**		**7650 TPD**	
7.	Bio Gas Plants for Dairies Waste* Management	1	Nangli Dairy	200	**Inaugurated on 20th September 2025**
		1	Goyla Dairy	200	**July, 2026**
		1	Ghogha Dairy	200	**July, 2026**
8.	Engineered Sanitary Landfill (SLF)	1	Tehkhand		Commissioned on 12.03.2024

*These Plants are mainly for waste generated from Dairies & not included in total MSW Generation of 12500 TPD of MCD.

Status of Bio-Mining of Legacy Waste at 3 Dumpsites (As on 31.05.2026)

S. No.	Dumpsite	Quantity of Legacy Waste Dumped (July, 2019) (Lakh Ton)	Total Waste (Legacy + Fresh) (based on Volumetric Assessment through Drone Survey in June, 2022) (Above Ground) (Lakh Ton)	Quantity of Fresh MSW dumped from July 2022 to 31.05.2026 (Lakh Ton)	Total Quantity of Legacy Waste Bio-mined from July, 22 to 31.05.2026 (Lakh Ton)	Balance Quantity of Waste at Dumpsite (Lakh Ton)	No. of Trommels	Timeline for 100% Remediation
1.	Bhalaswa	80	73	44.85	94.78	23.07	24	Dec 2026
2.	Ghazipur	140	85	25.24	39.46	70.78	30	Dec 2027
3.	Okhla	60	45	37.88	67.36	15.52	16	Oct 2026
	Total	**280**	**203**	**107.97**	**201.6**	**109.37**	**70**	

* Out of total 280 Lakh MT in 2019, the total Biomined quantity till 31.05.2026 is 254.09 Lakh MT.

- Capacity of one trommel is 400 TPD. 80 acres of land has been reclaimed (Bhalswa – 43 acres, Okhla – 22 acres, Ghazipur – 15 acres)

Segregation of Waste at Source

NDMC – About **92%** (in all 14 Circles) (95% by Oct, 2026), **DCB** – 70% in Defence area and 90 % in Civil area (100 % by March, 2027).
MCD -- 59 **% (Average)** (Timelines, Dec., 2026 - 65%, June, 2027 -70%, Dec., 2027 - 75%, June, 2028 - 80% & Dec., 2028 - 90%

No. of Zero Waste Colonies / Institutes – 680.

Annexure - 07

DELHI POLLUTION CONTROL COMMITTEE
(Government of N.C.T. of Delhi) 4th & 5th Floor, ISBT Building
Kashmere Gate, Delhi 110006
visit us at : https://dpcc.delhi.gov.in

WATER QUALITY STATUS OF RIVER YAMUNA

Date - 01/06/2026

REPORT NO: DPCC/W/Y/2026/34-41/ 2871
DATE OF SAMPLING: 05.05.2026

S. No.	Locations	Latitude Longitude	pH	BOD (mg/l)	COD (mg/l)	DO (mg/l)	Fecal Coliform (MPN/100ml)	Phosphate (mg/l)	Ammonical Nitrogen (mg/l)
Water Quality Criteria ('C' Class)			6.5-8.5	3mg/l or less	-	5mg/l or more	500 (desirable) 2500 (max permissible)	-	-
1	Palla	28.8138023, 77.2100181	7.2	2.0	12	5.9	2200	0.43	0.10
2	Wazirabad	28.7131310, 77.2319304	7.4	4.0	20	3.1	3500	0.11	0.12
3	ISBT Bridge	28.6713533, 77.2338207	7.2	50.0	128	NIL	130000	0.34	4.32
4	ITO Bridge	28.6284288, 77.2534977	7.1	42.0	108	NIL	120000	0.16	2.79
5	Nizamudin Bridge	28.5915608, 77.2715342	7.1	40.0	104	NIL	110000	0.15	3.65
6	HIndon Cut	28.586049, 77.300012	7.2	30.0	80	0.7	92000	0.18	1.14
7	Okhla Barrage	28.545636, 77.311072	6.9	46.0	116	NIL	140000	0.17	2.70
8	River Yamuna at Asgarpur (Kidwali Haryana)	28.4665895, 77.3928257	7.3	60.0	152	NIL	330000	1.00	4.55

N Moitra

I/C Water Laboratory
Dr. NANDITA MOITRA
Scientist-D

Annexure - 08

DELHI POLLUTION CONTROL COMMITTEE
(Government of N.C.T. of Delhi) 4th & 5th Floor, ISBT Building
Kashmere Gate, Delhi 110006
visit us at : https://dpcc.delhi.gov.in

LiFE Lifestyle for Environment

WASTE WATER QUALITY STATUS OF DRAIN (Directly discharging into River Yamuna)

REPORT NO: DPCC/W/D/2026/161-182/ 2872 Date- 01/06/2026
Date of Sampling: - 05.05.2026

S.No.	Sampling location	pH	TSS (mg/l)	COD (mg/l)	BOD (mg/l)
Standards		5.5- 9.0	100	250	30
1.	Sonia Vihar Drain	7.2	116	176	74
2.	Najafgarh Drain	7.1	108	148	64
3.	Magazine Road Drain	NO FLOW			
4.	Sweeper Colony Drain				
5.	Khyber Pass Drain				
6.	Metcalf House Drain				
7.	ISBT Drain	7.4	128	192	85
8.	Tonga Stand Drain	NO FLOW			
9.	Moat (Vijay Ghat) Drain				
10.	Shastri Park Drain	7.3	152	176	75
11.	Kailash Nagar Drain	7.1	130	192	82
12.	Civil Mill Drain	NO FLOW			
13.	Power House/Delhi Gate Drain	7.2	160	196	84
14.	SEN Nursing Home Drain	7.5	204	216	92
15.	Drain No. 12A	NO FLOW			
16.	Drain No. 14	7.4	54.0	88.0	32.0
17.	Barapulla Drain	7.3	212	248	100
18.	Maharani Bagh Drain	7.5	170	212	90
19.	Abul Fazal Drain	7.1	90	108	44
20.	Shahdara Drain	7.6	232	252	105
21.	RME/RD - 180	6.7	160	188	80
22.	Jaitpur Drain	7.2	120	136	60

I/C WATER LAB
Dr. NANDITA MOITRA
Scientist-D

DELHI POLLUTION CONTROL COMMITTEE
(Government of N.C.T. of Delhi) 4th & 5th Floor, ISBT Building
Keshmere Gate, Delhi 110006
visit us at : https://dpcc.delhi.gov.in

LiFE Lifestyle for Environment

WASTE WATER QUALITY STATUS OF DRAIN (Najafgarh subdrains and UP outfall Drains)

REPORT NO: DPCC/W/D/2026/183-194/ 2873 Date- 01/06/2026
DATE OF SAMPLING: 05.05.2026

S. No	Name of Drain	Coordinates	pH	TSS (mg/l)	COD (mg/l)	BOD (mg/l)
Standard			**5.5-9.0**	**100**	**250**	**30**
A	**Najafgarh Drains**					
1.	**Supplementary Drain**	N 28.711166 E 77.227446	7.3	230	276	115
2.	DD 6 Drain	N 28.857277 E 77.123535	7.4	220	268	110
3.	Mungeshpur Drain	N 28.626779 E 77.018498	7.3	302	360	140
4.	Bupania Drain	N 28.661968 E 76.953698	7.5	306	328	135
B.	**Najafgarh Jheel**					
5.	Najafgarh Jheel Upstream		7.6	82	92	38
6.	L3 Drain		7.3	232	288	120
7.	L2 Drain		7.4	230	272	115
8.	L1 Drain		7.5	236	248	100
9.	Najafgarh Jheel Downstream		7.6	196	200	85
C.	**UP Drains out falling into Shahdara Drain**					
10.	Banthala Drain	N 28.709745 E 77.287447	7.1	200	268	110
11.	Indrapuri Drain	N 28.7098 E 77.286677	6.8	160	220	95
12.	Sahibabad Drain	N 28.62606 E 77.33105	6.9	228	260	105

I/C WATER LAB
Dr. NANDITA MOITRA
Scientist-D

DELHI POLLUTION CONTROL COMMITTEE
(Government of N.C.T. of Delhi) 4th & 5th Floor, ISBT Building
Keshmere Gate, Delhi 110006
visit us at : https://dpcc.delhi.gov.in

LiFE Lifestyle for Environment

WASTE WATER QUALITY STATUS OF DRAIN (Drains falling into Agra Canal)

REPORT NO: DPCC/W/D/2026/195-199/2874 Date-01/06/2026
DATE OF SAMPLING: 05.05.2026

S. No	Name of Drain	Coordinates	pH	TSS (mg/l)	COD (mg/l)	BOD (mg/l)
Standard			5.5-9.0	100	250	30
Drains Out falling into Agra Canal						
13.	Agra Canal Jaitpur	N 28.56246 E 77.29149	7.5	124	240	96
14.	Drain Near LPG Bottling Plant	N 28.53779 E 77.30593	NO FLOW			
15.	Sarita Vihar Pool	N 28.5424277 E 77.3090855	7.7	110	132	56
16.	Drain Near Sarita Vihar Bridge (Mathura Road)	N 28.52511 E 77.29232	NO FLOW			
17.	Tuglakabad Drain	N 28.5114 E 77.31199	7.6	264	292	130

I/C WATER LAB
Dr. NANDITA MOITRA
Scientist-D

Annexure - 09

ACTION TAKEN FOR PROTECTION OF LAND	
Demarcation of 1 in 25 year floodplains	591 Bollards erected at site; 375 Flag Posts have already been installed.
Signages	27. nos. of sign boards have been installed
Manual security	369 Security Guards have been deployed by DDA round the clock in three shifts at vulnerable points, with 3 patrolling vehicles in the Yamuna Flood Plain area from Wazirabad Barrage to Okhla Barrage to check illegal dumping of malba and to prevent encroachment. GPS monitoring of security guards & patrolling vehicles is being done.
Demolition programs	• DDA has been carrying out demolitions to reclaimed land from encroachers. About 1429.84 acres (approx.) of land (i/c encroached & re-encroached land) is reclaimed in the past 3.5 years (From may 2022 to April 2026) and more than 10730 Jhuggis/labor huts/semi- pucca structure, 25 religious structures, 7 dairy, 3 cricket, 202 cattle shed, 20 nurseries, 40 Bore well grounds have been Demolished. Continuous demolition drive is also planned to remove the re-encroachment of reclaimed land as well.
Electronic surveillance system	90 No. CCTV cameras have been installed at 27 locations from Wazirabad Barrage to Okhla Barrage to check the illegal dumping of Malba in the Yamuna Flood Plain area.
Removal of C&D Waste	88,574 metric tonnes of C&D waste & 4998 metric tonnes of garbage lying in floodplain has been lifted to IL&FS site or utilized for development of Yamuna Project by DDA.

Annexure - 10

DETAILS OF CHALLANS FROM THE YEAR 2018-26

Sl. No.	Year	Offence	No. of challans	Compensation amount	Recovery amount
1.	2018	Dumping of malba	1	Rs. 50,000/-	Nil
2.	2019	Dumping of malba, unauthorized parking and garbage dumping in Yamuna River flood plain.	186	Rs. 90,40,000/-	Rs.25,47,500/-
3.	2020	Dumping of malba and unauthorized parking in Yamuna River flood plain.	54	Rs.21,30,000/-	Rs.6,45,000/-
4.	2021	Dumping of malba and illegal parking in Yamuna River Flood Plain	776	Rs.1,22,95,000/-	Rs.23,90,000/-
5.	2022	Dumping of malba and illegal parking in Yamuna River Flood Plain	1167	Rs.2,75,25,000/-	Rs.38,32,000/-
6.	2023	Dumping of malba and illegal parking in Yamuna River Flood Plain	1255	Rs.1,29,80,000/-	Rs.35,20,000/-
7.	2024	Dumping of malba and illegal parking in Yamuna River Flood Plain	582	Rs.1,66,75,000/-	Rs.28,90,000/-
8.	2025	Dumping of malba and illegal parkingin Yamuna River Flood Plain	220	Rs. 44,75,000/-	Rs.85,000/-
9.	2026	Dumping of malba and illegal parkingin Yamuna River Flood Plain	4	Rs. 20,000/-	Rs. 0.00/-
		TOTAL =	**4245**	**Rs. 8,51,90,000/-**	**Rs.1,59,09,500/-**

Status of 'Restoration and Rejuvenation of River Yamuna floodplains' as on 31st May 2026

Annexure - 11

	Project	Area	Water bodies	Timelines	Status
1.	**Asita East**– (Old Railway Bridge to ITO Barrage - Eastern Bank) PART A: Under the jurisdiction of **DDA**.	PART A: 90 Ha	Part A: 1	Phase I: Completed	Initial proposal of development work is completely executed
				Phase II:	Further development & maintenance work in progress.
	PART B: Under the jurisdiction of **UP Irrigation Deptt.** (Deposit work)	PART B:107 Ha	Part B: 3	Phase I: Completed	Initial proposal of development work is completely executed
				Phase II:	Initial proposal of development work is completely executed **Case No:** SLP (C) 14342/2022 **Case Title:** Shakarpur Slum Union v/s DDA **Court:** Supreme court of India. **Panel lawyer**: Ms. Shalini Chandra & Mr. Sanjay Jain (ASG) **Last Date of Hearing:** 23.04.2025(Disposed Off)
2.	**Kalindi Aviral**- (NH24 to DND Flyway- Western Bank)	Total Area :100 Ha	3	Part A: Completed	**Part A: Initial** development work was completed but damaged by ongoing work of NCRTC.
	Kalindi Aviral Extension- (NH24 to DND Flyway- Western Bank)	Total Area : 163 Ha (i/c 12 Ha Baansera)		31/12/2026	CLDP for entire 163 Ha has been issued. Detailed estimate of electrical, civil & horticulture has been complied and tender acceptance under progress. NDOH:- 30/07/2026 26 Court Cases under 24(2) are pending in the Supreme Court of India.
3.	**Kalindi Biodiversity Park**– (DND to proposed Kalindi By-Pass- Western Bank) Entrusted to CEMDE	115 Ha		Restoration will be taken up after NHAI vacates the site.	Project is being executed by CEDME. (Prof. C R Babu) 3 nos. Wetlands are completed in available space. Further work is held up due to NHAI work. DJB is initiating a project to tap the drains. A total of35 cases are currently active in various courts (High Court, Saket Court) **Case no:** WP (C) 5822/2021, Last DOH:- 03/03/2025 (Disposed Off) **Case no:** CS(SCJ) 1352/2023, Last DOH:- 15/07/2024
4.	**Yamuna Vatika (Asita West)**- (Old Railway Bridge to ITO Barrage- Western Bank)	Part A : 93 Ha	Part A : 2	Part A:- Completed	Restoration work completed. Work of a New Entrance and parking is completed.
			Part B	Phase I: Completed	Initial proposal of development work is completely executed

Status of 'Restoration and Rejuvenation of River Yamuna floodplains' as on 31st May 2026

	Part A : 93 Ha (Already developed) Part B : 107 Ha (under development)	Part B : 107 Ha	: 5	Phase II : 30/06/2026	• Works of Nandi statue, Entrances, Gazebo, arrival zone, feature wall and parking completed. • Work of Bus as bridge and Bus Café is completed. • Installation of Paver Blocks on vehicular pathway in progress.
5.	**Amrut Bio Diversity Park**- ITO to NH-24 (Eastern & Western Bank)- Area South of CWG Village Area Part A : 90 Ha Part B : 18 Ha Part C : 8.25 Ha (Western bank) – CPWD	Part A : 90 Ha (Eastern bank)	6	PART A: Completed	Initial proposal of development work is completely executed. Inaugurated by Hon'ble L.G. on 7th March 2025.
		Part B : 18 Ha (Western bank)		Part B :	Part B : Work can't be taken up due to stay by Delhi High Court
		Part C : 8.25 Ha		Part C :	Part C : Area handed over to CPWD (Nav Bharat Udyan)
6.	**Ghat Area** : Wazirabad to Old Railway Bridge- Western Bank Part A : Entrusted to INTACH (Qudsia Ghat)	Total Site Area- 66 Ha Qudsia Ghat- 16 Ha	1	Part A : Completed	Part A: Present progress is 99% (Civil) 99% (Hort.). • Phase-I works Completed • Signages work is in progress. The work for restoration of Old ghat is completed **Case no:** RCA/SCJ 17/2022, Last DOH: -25.04.2025 **Case no:** HC/LM (32198)2018 W.P.(C)9342/2018, NDOH:07.09.2026. **Case no:** CS No. 1191/23, Next DOH: Decision is pending & religious structure has been removed after approval of Religious Committee. **Case no:** Appt. No. 22/2023, Last DOH: 07.08.2025.
	Part B : Sur ghat, Eco-trail, Yamuna Bazaar	Sur Ghat-13.6 Ha, Eco-trail- 33 Ha, Yamuna Bazaar Area- 3.4 Ha)		Part B : Dec-2027	• Development work is in progress at site. The work for the parking in eco-trail area is completed. The pedestrian track in eco trail area is completed.
7.	**Yamuna Vanasthali**- (Wazirabad Barrage to ISBT Bridge- Eastern Bank, around Garhi Mandu Village & Usmanpur Village)	236.5 Ha	7	Completed	• Phase-I works Completed • Drawing for Phase-II are being prepared.

8.	**Mayur Nature Park- (**NH-24 to DND Flyway- Eastern Bank) PART A: Under the jurisdiction of **DDA**. PART B: Under the jurisdiction of **UP Irrigation Deptt.**	Total Area-397.75 Ha PART A: 235 Ha PART B: 162.75 Ha	----	31/10/2026	• Drawing has been passed in SCM committee. • Estimate has been prepared as per drawing issued and is under scrutiny. • Fencing work is under progress. • The work of UP Irrigation land of 162.75 Ha is to be taken up on deposit work basis. Case no: W.P.(C)3600/25 and CM appl. No. 16849/2025 and 16850/2025 , Next DOH:- 02.09.2026
9.	**Eco-Tourism Area-** (Geeta Colony Bridge to ITO Barrage- Western Bank)	30 Ha	---	Dec-2027	Area falls outside the 1 in 25 year floodplain. Proposal will be taken up once the 'O-II' is finalized after notification of MPD-2041.
10.	**Hindan Sarovar- (**NH-24 to DND Flyway- Eastern Bank) Part Area-II-**Hindon Cut Wetlands I&II** PART A: Under the jurisdiction of **DDA**. PART B:Under the jurisdiction of **UP Irrigation Deptt.** (Deposit work)	Total Site Area-53.6 Ha PART A: 15 Ha PART B:30 Ha		Dec-2027	Proposal under progress.

Annexure-12

Reuse of Treated STP Water

S.No.	Particular	Quantum in MGD
1	Quantum of Available Treated STP Water	**744** (May, 2026)
2	Mandatory Return Flow in River Yamuna	**267** (As per MOU of 1994)
3	Present Use of Treated STP Water	**About 117 MGD** For Horticulture in various parks in Delhi including Millennium Park in I.P Estate, Japanese Garden in Rohini, various parks in NDMC area, DTC Depots, PPCL, in Artificial Lakes / Water Bodies (Pappankalan, Nilothi & Najafgarh, Sanjay Van, Smriti Van Kondli & Sanjay Lake, Kondli, Dwarka)] developed by DJB.
4	Balance Available Treated STP Water	**360 MGD**
5	Proposed Use of Treated STP Water	Ground water recharge through lakes. NTPC Eco Park, Water bodies, supply to Farmhouses for Horticulture purpose etc

Number of Tankers Deployed

S. No.	Agency	No. of Tankers Engaged
1	CPWD	02
2	DDA	03
3	DJB internal Horticulture use	13
4	DTC	02
5	IL & FS	01
6	L&T	19
7	MCD	23
8	NBCC	05
9	Construction	10
10	Private Agencies	187
11	PWD	63
12	SDMC	23
13	EDMC	39
14	NKG	02
15	IOCL	01
16	Sprinkling	07
	TOTAL	**400**