By Speed Post

STATE LEVEL ENVIRONMENT IMPACT ASSESSMENT AUTHORITY - DELHI

OFFICE OF DELHI POLLUTION CONTROL COMMITTEE
4th FLOOR, ISBT BUILDING, KASHMERE GATE, DELHI-6
visit us at : http://dpcc.delhigovt.nic.in

F.No. 93/DPCC/SEIAA-SEAC/10/1781-1785 ` **Dated: 16/03/2011**

To,

The Superintendent Engineer,
Delhi Development Authority,
Civil Circle -11, Office Suptd. Engineer,
DDA Office Complex,
Near T.V. Tower, Pitampura,
New Delhi

Kind Attention – Shri Umesh Kumar

Sub: Proposed Prefab EWS Housing at Pocket- 8, Sector- 23B, Dwarka, New Delhi - Environmental Clearance - Regd.

Consultant: M/s Shri Environmental Technology Institute

This has reference to your communication no. F1(MISC)ND12/EE(P)/CCXI/DDA/415 received on 24.09.2010 followed by subsequent letter received on dated 29.10.2010, 13.12.2010, 21.01.2011, 31.01.2011 & 04.02.2011 made to State Level Expert Appraisal Committee, NCT-Delhi, constituted vide GOI notification no. S.O. 1888(E) dated 30.07.2008, seeking prior Environmental Clearance for the above project under EIA Notification, 2006. The proposal has been appraised as per prescribed procedure in the light of provisions under EIA Notification, 2006 on the basis of mandatory documents enclosed with the application along with the additional clarifications furnished in response to the observations of State Expert Appraisal Committee constituted by Competent Authority in its meetings held on 29.10.2010 and 27.01.2011.

1. It is interalia noted that the proposal is for grant of Environmental Clearance for the Proposed Prefab EWS housing at Pocket-8, Sector 23B, Dwarka, New Delhi, on the total Plot area of 56900 sq.mt. The net plot area for housing is 52236 sq.mt. The proposed built up area is 76547.15 sq.mt. The permissible maximum FAR is 104472 sq.mt and the proposed FAR is 76547.15 sq.mt. The number of dwelling units proposed is 2360 which will provide shelter to 11800 persons. Number of building blocks proposed is 41. The permissible maximum Ground Coverage is 20894.4 sq.mt. and the proposed Ground Coverage is 15309.43 sq.mt. The proposed height of the building is 14.475 mt. The numbers of floors proposed are G+4. Proposed total green area is 23942.77sq.mt. Proposed parking is for 385 ECS. The total water requirement is 2655 KLD (885KLD drinking water + 1770 KLD for domestic use). The source of water is DJB and Ground water subject to DJB permission. Total waste water generation will be 2400 KLD, which will be treated at the operational Pappankala STP of capacity 20 MGD (which is proposed to be increased by another 20 MGD) located at Sector-16 through Sewage Pumping

Station (SPS) located in Sector 19. Total Solid waste generation from the proposed project is 4720 kg/day. The power requirement for the project is about 2650.61 KVA which will be supplied by BSES. SEIAA has not examined their requirements as the same has been taken into account by SEAC during the appraisal of project.

2. The State Expert Appraisal Committee, after due consideration of the relevant documents submitted by the project proponent and additional clarifications furnished in response to its observations, has recommended this project to State Environmental Impact Assessment Authority (SEIAA) for grant of Environmental Clearance. After considering different aspects and SEAC recommendations, SEIAA hereby accords necessary Environmental Clearance for the above project as per provisions of Environment Impact Assessment Notification, 2006 and its subsequent amendments, subject to compliance of the terms and conditions as follows:

PART A- SPECIFIC CONDITIONS

I. Construction Phase

(i) Construction to be started after Consent to Establish has been obtained from Delhi Pollution Control Committee under Air and Water Act and a copy shall be submitted to the SEAC- NCT Delhi, failing which project shall be discontinued.

(ii) A first aid room to be provided in the project both during construction and operation phase.

(iii) Provision shall be made for the housing of construction labour within the site with all necessary infrastructure and facilities such as fuel for cooking, mobile toilets, mobile STP, safe drinking water, medical health care, crèche etc. the housing may be in the form of temporary structures to be removed after completion of the project.

(iv) Health and safety norms of CPWD should be followed during construction.

(v) Top soil excavated during construction activities should be stored for horticulture/landscape development within site.

(vi) Disposal of muck during construction phase should not create any adverse effect on the neighbouring communities and be disposed taking the necessary precautions for general safety and health aspects of people, only in approved sites with the approval of competent authority.

(vii) Proper measures should be adopted to control dust emissions during construction phase. Necessary measures such as proper barricading, 3 times sprinkling of water in a day etc should be adopted during construction phase for mitigation of fugitive dust pollution.

(viii) Soil and water samples of the site should be tested by the proponent through DPCC recognized laboratory to ascertain that there is no threat to ground water quality by leaching of heavy metals and other toxic contaminants, on quarterly basis for inclusion in the six monthly report.

(ix) Construction spoils, including bituminous material and other hazardous materials, must not be allowed to contaminate watercourses and the dump sites for such material must be secured so that they should not leach into the ground water.

(x) Any hazardous waste generated during construction and operation phase should be disposed off as per applicable rules and norms with necessary approvals to the Delhi Pollution Control Committee.

(xi) The diesel generator sets to be used during construction phase should be low sulphur diesel type and should conform to Environment Protection Rules prescribed for air and

noise emission standards. A proper stack height of D.G set should be maintained as per norms.

(xii) The diesel required to operate the DG sets shall be stored in underground tanks and if required, clearance from Chief Controller of Explosives shall be taken.

(xiii) Vehicles hired for bringing construction material to the site should be in good condition and should have a pollution check certificate and should conform to applicable air and noise emission standards and should be operated only during non-peak hours. The material loaded or unloaded should be covered (especially excavated soil) before transportation to avoid fugitive emissions etc.

(xiv) Ambient noise levels should conform to prescribed residential standards both during day and night. Adequate measures should be made to reduce ambient air and noise level during construction and operation phase, so as to conform to the norms stipulated by CPCB/DPCC. Ambient air and noise monitoring should be done by an accredited lab and data should also be submitted, on six monthly basis.

(xv) Thick green belt of the adequate width and density, as per plan submitted, shall be raised along the periphery of the plot so as to provide protection against particulates and noise.

(xvi) Preferably roof top runoff should be stored in underground tanks for reuse after treatment. Otherwise, rain water harvesting, as per plan submitted, for roof top run-off and surface run-off should be implemented. Before recharging the surface run-off, pre-treatment must be done to remove suspended matter, oil and grease. The depth of the bore for rainwater recharging should be kept in consultation with DJB. No wastewater (such as sewage, trade effluent, backwash of treatment unit, floor washing wastewater etc) should be discharged into the rainwater harvesting structure in order to avoid groundwater contamination.

(xvii) The ground water drawl (from existing or proposed borewells) during construction as well as operation phase should be done only with the prior permission of DJB. The ground water level and its quality should also be monitored regularly in consultation with DJB.

(xviii) Fly ash should be used as building material in the construction as per the provisions of Fly Ash Notification of September, 1999 and amended as on 27th August, 2003.

(xix) Ready Mix Concrete must be used in building construction.

(xx) Water demand during construction should be reduced by use of pre-mixed concrete, curing agents and other best practices preferred.

(xxi) Energy Conservation Building Code to be strictly adopted in all aspects of building design and construction.

(xxii) Approval of competent authority shall be obtained for structural safety of the building due to earthquake, adequacy for fire fighting equipments etc as per National Building Code including protection measures from lightening etc.

(xxiii) Strict compliance of conditions laid down in Environmental Clearance for construction as well as operation phase through periodic monitoring.

II. Operation Phase

(i) Consent to Operate under Air and Water Acts shall be obtained from DPCC before operation, failing which the Environmental Clearance herein shall be deemed to be withdrawn.

(ii) The Zero wastewater discharge condition to be achieved at Zonal level with utilization of Zonal Sewage Treatment Plant proposed.

(iii) The solid waste (dry as well as wet garbage) generated should be properly collected and segregated. Municipal Solid Waste should be recycled at zonal level. Adequate measures should be taken to prevent odour problem.

(iv) Utilization of Diesel power generating sets is subject to power failure condition only. The DG sets proposed as a source of power back up during operation phase should be of enclosed type, low sulphur diesel run and conform to rules made under the Environment (Protection) Act, 1986. The DG sets should be subjected to periodic noise and stack monitoring in consultation with DPCC. Waste/used diesel should be stored and managed as per Hazardous Waste (Management and Handling) Rules, 2000 as amended to date and be sold to CPCB approved recyclers.

(v) Traffic congestion near the entry and exit points from the roads adjoining the project site must be avoided. Parking should be fully internalized and no public space should be utilized. Parking provision should also be provided for handicapped persons.

(vi) Energy Conservation measures such as solar lighting for common areas, solar water heating system, CFLs/TFLs for lighting of areas, LED lights for signage, solar inverters etc should be adopted.

(vii) Used CFLs/TFLs should be properly collected and disposed off/ sent for recycling as per the prevailing guidelines/rules of the regulatory authority to avoid mercury contamination.

(viii) A Report on energy conservation measures conforming to energy conservation norms finalized by Bureau of energy Efficiency should be prepared incorporating details about building materials and technology, R & U factors etc and submit a copy to Ministry of Environment & Forests, Regional Office, Chandigarh and DPCC in three months time with intimation to SEIAA.

PART B- GENERAL CONDITIONS

(i) The environmental safeguards and monitoring schedule as contained in the EMP should be implemented in letter and spirit & there will be no departure from the final project proposal as approval herein.

(ii) Officials from Ministry of Environment & Forests, Regional Office, Chandigarh and Delhi Pollution Control Committee, who would be monitoring the implementation of environmental safeguards, should be given full cooperation, facilities and documents/data on site by the project proponents during their site inspection. A complete set of all the documents submitted to SEAC should be forwarded to Ministry of Environment & Forests, Regional Office, Chandigarh & DPCC. Six monthly monitoring reports should also be submitted to Ministry of Environment & Forests, Regional Office, Chandigarh & DPCC.

(iii) In the case of any change(s) in the scope of the project, the project would require a fresh appraisal by the SEAC.

(iv) In compliance to Hon'ble High Court's Order dated 7th August, 2008, use, sale and storage of all kinds of plastic bags shall be forbidden.

(v) E-waste generated in the complex should be managed as per CPCB guidelines on E-waste management and disposed through approved e-waste recyclers.

(vi) State Environmental Impact Assessment Authority reserves the right to add additional safeguard measures subsequently, if found necessary, and to take action including the revoking of the environmental clearance under the provisions of the Environmental (Protection) Act, 1986, to ensure effective implementation of the suggested safeguard measures in a time bound and satisfactory manner.

(vii) All other statutory clearances such as the approvals for storage of diesel from Chief Controller of Explosives, Fire Department, Civil Aviation Department etc shall be obtained, as applicable by project proponents from the respective competent authorities.

(viii) These stipulations would be enforced among others under the provisions of Water (Prevention and Control) Pollution Act, 1974, the Air (Prevention and Control) Act 1981, the Environment (Protection) Act, 1986, the Public Liability (Insurance) Act, 1991 and EIA Notification, 2006.

(ix) The project proponent should prominently advertise in at least two local Newspapers widely circulated in the region indicating that the project has been accorded Environmental Clearance and copy of clearance is available with the DPCC and may also be seen on the website of DPCC at http:/www.dpcc.delhigovt@nic.in. The advertisement should be made within 10 days from the date of receipt of the Clearance letter.

(x) The project proponent should submit copy of Environmental Clearance to the Heads of Local bodies, Panchayats and Municipal bodies in addition to relevant offices of Government who in turn has to display the same for 30 days from the date of receipt.

(xi) An appeal against this Environmental Clearance shall lie with the National Environment Appellate Authority, if preferred, within a period of 30 days as prescribed under Section 11 of the National Environment Appellate Act, 1997.

(xii) Status of compliance to the various stipulated environmental conditions and environmental safeguards will be uploaded by the project proponent in its website.

Dr. A. K. Ambasht
Member Secretary (SEIAA)

Copy to:

1. The Secretary(Environment) cum Chairman (DPCC), Department of Environment, Government of NCT Delhi, Secretariat Building, 6th Level, C-Wing, I.P.Estate, New Delhi.
2. Sh. Jagdish Sagar, IAS (Retd.), Chairman, State Level Environment Impact Assessment Authority, A-804, Aditya Mega City, Vaibhav Khand, Indira Puram, Ghaziabad, UP-201001.
3. The Director, Impact Assessment III– Division, Ministry of Environment & Forests, Paryavaran Bhawan, CGO Complex, Lodhi Road, New Delhi-110003.
4. The Additional Secretary/Conservator of Forests, Ministry of Environment & Forests, Regional Office (NZ), Bays No.24-25, Sector 31 A, Dakshin Marg, Chandigarh - 160030.

Dr A. K. Ambasht
Member Secretary (SEIAA)